

#### HEALTH & SAFETYCOMMITTEE PWYLLGOR IECHYD A DIOGELWCH

DYDDIAD Y CYFARFOD: DATE OF MEETING:	14 November 2022
TEITL YR ADRODDIAD: TITLE OF REPORT:	Fire Safety Management Update Report
CYFARWYDDWR ARWEINIOL: LEAD DIRECTOR:	Andrew Carruthers, Director of Operations
SWYDDOG ADRODD: REPORTING OFFICER:	Rob Elliott, Director of Estates, Facilities and Capital Management

Pwrpas yr Adroddiad (dewiswch fel yn addas) Purpose of the Report (select as appropriate)

#### Er Sicrwydd/For Assurance

#### ADRODDIAD SCAA SBAR REPORT Sefyllfa / Situation

This report provides an update to the Health and Safety Committee (HSC) with regard to progress in managing the following areas of Fire Safety:

- Fire Enforcement Notices (FENs)/Letters of Fire Safety Matters (LoFSM)
- Fire Safety Management
- Fire Safety Governance

## Cefndir / Background

The HSC will recall previous updates on each of the above reports.

This report provides an update on progress on each of these areas since the previous HSC meeting held on 12<sup>th</sup> September 2022.

## Asesiad / Assessment

## 1. Fire Enforcement Notices (FEN)/Letters of Fire Safety Matters (LoFSM)

## 1.1 Withybush General Hospital (WGH)

#### Phase 1

All remaining horizontal escape routes at WGH, all remaining work at St Caradogs and St Nons, all work at Kensington, St Thomas, Springfield, Sealyham and Pembroke County Blocks (FEN KS/890/03, FEN KS/890/05 and LOFSM completion date April 2022)

As noted at the previous meeting of this Committee a revised completion date of March 2023 had previously been accepted by the Project Manager (PM) and subsequently agreed by the Mid and West Wales Fire and Rescue Service (MWWFRS) who had formally extended the FEN dates.

Following the latest update to this Committee extensive further works have been identified including additional Fire Doors and Fire Stopping requirements. This work being identified from forward look surveys as part of the pre planning process in place with the supply chain and Hywel Dda University Health Board (HDdUHB) teams.

The impact on programme of the above has meant that the date noted above has now been extended to July 2023 (including contractors contingency float); a period of 4-month extension.

This extension has been fully assessed by the PM and appropriate due diligence checks have been made prior to the acceptance of this programme.

# This programme impact has been communicated to the MWWFRS ahead of the next progress review with them currently planned for mid November 2022.

Given the above, the financial position has become more challenging. This will continue to be reported to the Capital Sub Committee (CSC) via the highlight reporting system and regular reporting to Welsh Government (WG) via the dashboard return. In addition, the Project Team includes members of the NHS Wales Shared Services Partnership (NWSSP) Specialist Estates Services (SES) and Audit and Assurance Services (AAS) to give full assurance that all matters are being appropriately managed.

Regular dialogue continues with MWWFRS. The Enforcing Officers continue to review activities on site and fully understand the challenging work required and are supportive of HDdUHB actions.

# Phase 2

All departments/ ward areas/ risk rooms (FEN KS/890/04).

The programme for completion of the Business Justification Case (BJC) remains at Quarter 4 of the 2022/23 financial year (FY).

Mobilisation of works on site is anticipated in Quarter 1 of the 2023/24 FY (subject to the due diligence work involved in the BJC development). This will also be required to be aligned closely with the completion of the Phase 1 programme works.

A programme completion date will be developed as the above BJC work is progressed to encompass the work content and complexity of this Phase 2 project. Early indications are that due to the multiple Decant needs of Ward areas the programme may need to be extended as part of the due diligence work within the Business Case. As this becomes more developed, MWWFRS will be fully involved in these discussions so that appropriate changes can be made to the Phase 2 Enforcement dates.

This matter has been discussed with MWWFRS who appreciate that a revision may be required to this programme should the nature of the works dictate that an extension to this timeline becomes necessary.

# **Decant Arrangements to Support Phase 2 Work**

The full BJC for the Decant Ward has been submitted to Welsh Government (WG) and scrutiny comments returned to the HDdUHB on 13<sup>th</sup> September 2022.

All comments raised have been fully addressed and the review by WG of our responses is now awaited. Approval in November 2022 is anticipated from WG, but this is entirely subject to the WG scrutiny process and ministerial support.

To give an indication of timelines, a November 2022 approval would mean the Decant Ward would start on site during Quarter 1 of the 2022/23 FY and complete circa December 2023/ January 2024. These programme dates will need to be updated when clarity on the WG approval process is received.

The impact of the above on Phase 2 programme is currently being considered noting that there are several areas in Phase 2 (X-ray etc.) which will not require decant arrangements so these works can be managed in the early programme stages.

The continuous programme of delivery throughout the Advanced Work Phase, Phase 1 and Phase 2 is fully supported by MWWFRS.

# 1.2 Glangwili General Hospital (GGH)

# Phase 1

All remaining horizontal escape routes at GGH (FEN KS/890/08 Completion Date July 2022).

As noted on the previous update to this Committee, the Supply Chain Partner (SCP) and the PM were reviewing the programme completion date of April 2023 due to technical issues regarding Fire Stopping. Subsequent advanced survey work has also identified more extensive work needed which has impacted on the works programme.

This impact on programme has meant that the completion date noted has now been extended to November 2023 (including contractors contingency float); a period of 7-months extension.

This extension has been fully assessed by the PM and appropriate due diligence checks have been made prior to the acceptance of this programme. The HDdUHB have also requested from the PM a formal report identifying the specific work undertaken to challenge this programme so that we have full evidence in place to discuss with MWWFRS.

# This programme impact has been communicated to the MWWFRS ahead of the next progress review with them currently planned for mid November 2022.

Regular dialogue continues with MWWFRS. The Enforcing Officers continue to review regular activities on site and fully understand the challenging work required and are supportive of HDdUHB actions.

# Phase 2

All departments/ ward areas/ risk rooms (FEN KS/890/09).

In the previous update to this Committee the expectation was that the BJC would be completed by Quarter 4 of the 2022/23 FY.

The HDdUHB has recently been informed by the SCP that due to capacity issues and the extent and complexity of the works, this date will now be circa August 2023.

The HDdUHB have asked for further clarification on this from our PM and a review of any opportunities to improve on this position.

A further update will be given to the next Committee on the outcome of this but clearly this has the potential to delay the start of works on Phase 2 until circa November 2023.

On the wider programming the impact on programme of Phase 1 noted above (completing in November 2023) would in any case align well with the revised programme of Phase 2.

MWWFRS have already been briefed on this and this will be set out in a formal meeting with them mid November 2022.

It is important to note that Phase 2 works will be extremely complex given the delivery of these FEN works to busy clinical areas. The due diligence work required during the Business Case development will confirm both commencement dates and programme delivery dates for this work.

Discussions have been undertaken with MWWFRS who appreciate that a revision may be required to the programme, should the nature of the works dictate that an additional period of time becomes necessary.

## 1.3 Additional Letters of Fire Safety Matters

## > Tregaron Hospital

- MWWFRS visited site on 27<sup>th</sup> October 2022 to confirm all work has been satisfactory.
- The verbal reports received from the visit have been very positive on the works undertaken.
- The HDdUHB has requested a formal letter confirming all work is satisfactory.

## > Glangwili General Hospital

- MWWFRS have visited site to witness all actions have been undertaken to the required standard.
- The HDdUHB has requested a formal letter confirming all work is satisfactory.

## > Bronglais General Hospital (BGH) Main Building

- Letters issued 30<sup>th</sup> June 2021, 2<sup>nd</sup> July 2021, and 7<sup>th</sup> July 2021.
- The LoFSMs have a significant number of requirements, however there is no FEN action placed on HDdUHB for BGH.

As noted in the previous update to this Committee MWWFRS have revised their LoFSM to align with the forecast delivery plan the HDdUHB has developed.

The HDdUHB is now progressing the Programme Business Case (PBC). This will be the preliminary work to fully understand the technical matters to support this programme and it is, therefore, likely that some programme dates may need to be reviewed, which is clearly understood by all parties.

Whilst the PBC is in the early stages it is envisage that this document will be completed by circa Quarter 1 of the 2023/24 FY.

As this work proceeds the Committee will be updated on any modifications to the current established programme.

In addition to the above Business Case work there are a number of smaller items required which the HDdUHB are delivering via a Discretionary Capital allocation. It is expected this work will be concluded by end of March 2023.

Regular dialogue with MWWFRS and WG continues as these Business Cases are being developed.

# BGH Residential Blocks

- The previous completion date advised to the Committee was 31<sup>st</sup> October 2022.
- The project has been delayed due to Covid issues, and working around shift working clinical staff in the residential blocks
- There are only a further six fire doors left to fit and it is expected that this will be completed by mid November 2022.
- On completion of the works we will invite MWWFRS to visit site and to confirm their satisfaction in a formal letter to HDdUHB.

#### ≻ WGH

- MWWFRS have visited site to witness all actions have been undertaken to the required standard.
- The HDdUHB has requested a formal letter confirming all work is satisfactory.

#### > Prince Philip Hospital (PPH)

- As reported to the previous Committee a consolidated LoFSM for PPH has now been received from MWWFRS.
- The action plan is complete and MWWFRS are fully aware of this position. A whole site survey of all Fire Doors has already been undertaken together with a full survey of all Fire Compartmentation.
- The Capital costs to deliver this work are now in development and the work to achieve full compliance will involve a circa 3 year programme. This will be set out for consideration by MWWFRS in a meeting planned for mid November 2022. Regular discussions have already been held with MWWFRS, so they are fully aware of the status of this work.
- The priority area of work, which is all Fire Doors and Compartmentation to lobbied areas within residential blocks, has already been established with MWWFRS. In order to work jointly with MWWFRS on this priority the HDdUHB has allocated Capital funding in the current financial year to commence this programme. We are also in discussion with WG for a small additional allocation to complete this element of priority work.
- As part of the work to establish Capital costs for the remaining work programme on this site, the HDdUHB is developing a strategic delivery programme that can be undertaken in stages during 2023/24, 2024/25 and thereafter.
- The HDdUHB is currently bidding for substantial funding as part of the Estates Funding Advisor Board (EFAB) programme established by WG. The outcome of this will give clarity on Fire Safety investments for the next 2 years. The closing date for these bids is the 7<sup>th</sup> November 2022 and the expected outcome of this bidding process is by the end of December 2022.
- It is expected that there will be additional Capital needs for this programme beyond the next 2 years which will require a Business Case approach to secure this investment. This work will be planned during this 2-year period so that Capital can be released, and a continuous programme of work maintained. This is already an established approached with MWWFRS similar to that at BGH.

- A meeting is planned for mid November 2022 with MWWFRS to consider all investment programmes across the HDdUHB Estate and the PPH position will be fully explained as part of this briefing. It is expected that the MWWFRS will be supportive of this approach given that we already have a programme of prioritised works which will be undertaken over the next 6 months.
- Should the EFAB bids be unsuccessful then the HDdUHB would need to adjust the investment programme to rely on Discretionary programme investment in the first instance. This will then require a Business Case approach for the majority of the work programme which will inevitably extend the timelines. If this was the case, there would need to be follow up discussions with MWWFRS/WG to formalise this position. It is anticipated that the EFAB position will be clear by the end of December 2022 so the HDdUHB can plan accordingly in terms of any escalation to WG.
- A further update will be available on this for the next meeting of this Committee in January 2023.
- All of the above has been discussed with MWWFRS as part of our regular engagement/discussions.

# 2. Audit Tracker

Attached at Appendix 1 for further information, is the HDdUHB tracker developed by the Assurance and Risk Team which monitors progress on all of the above issues. Going forward this Appendix will be regularly updated and submitted with the Fire Safety Management Update Report to the HSC for completeness.

## 3. Fire Safety Management Update

#### 3.1 Fire Risk Assessments (FRAs)

As of 26<sup>th</sup> October 2022, there are no overdue FRAs. A further 23 FRAs come online (up to 1<sup>st</sup> December 2022) as identified on the NWSSP-SES system dashboard.

## 3.2 Boris Fire Risk Assessment Management System

Live Fire Risk Assessments are now being undertaken by using the new system. A full update was given to the Fire Safety Group on 12th October 2022. All fire risk assessments will transfer to the new Boris system over the next circa 12 months. Currently 31 Fire Risk Assessments out of a total of 364 have been undertaken and transferred (8.5% of all FRAs).

## 3.3 Fire Safety Training

Performance, in terms of delivery of fire safety training, is identified in tables below.

## Table 1.0 As at 21 June 2022

Competence Name	Assignment Count	Required	Achieved	Complianc e %
NHS CSTF Fire Safety - 2 Years	11,440	11,440	8,653	75.64%
100 LOCAL Fire Safety Level 2 - 1 Year General	5,345	5,345	2,913	54.50%
100 LOCAL Fire Safety Level 3 - 1 Year General	274	274	120	43.80%

## Table 2.0 As at 15 August 2022

Competence Name	Assignment Count	Required	Achieved Compliand e %		
NHS CSTF Fire Safety - 2 Years	11,440	11,440	8,710	76.14%	

100 LOCAL Fire Safety Level 2 - 1 Year General	5,325	5,325	2,706	50.82%
100 LOCAL Fire Safety Level 3 - 1 Year General	275	275	105	43.91%

# Table 3.0 As at 26 October 2022

Competence Name	Assignment Count	Required	Achieved	Compliance %
NHS CSTF Fire Safety - 2 Years	11,575	11,575	9,032	78.03%
100 LOCAL Fire Safety Level 2 - 1 Year General	5,381	5,381	2,516	46.76%
100 LOCAL Fire Safety Level 3 - 1 Year General	212	212	109	51.42%

As noted above:

- Level 1 fire safety training has increased by 2% since last month.
- Level 2 fire safety training down 4% from last month (trend is downwards from previous month also). Level 2 training covers all clinical staff that work with or have direct contact with in-patient and out-patient facilities
- Level 3 fire safety training has increased by 7% since last month.

Confidence remains that the required capacity for training within HDdUHB is in place, however significant reductions in staff attendance continue within Level 2. The pressures on clinical and management teams to attend this training at such challenging times is fully understood. This is the key issue which is holding back significant improvements in fire training statistics.

In order to escalate this further, as noted in the recent Fire Governance Internal Audit Report, this is now formally reported to the Senior Operations Business Meeting to enable the Director of Operations to give this additional scrutiny. In addition to this, future reports will include Level 4 and Level 5 training statistics (February 2023 onwards in line with Audit recommendations).

## 4. Fire Safety Governance Update

An audit of the Fire Safety Policy to ascertain HDdUHB's compliance has been completed.

The action plan developed from this review is being managed via the Fire Safety Group with progress reported regularly to the HSC meetings. This exercise is now concluded.

The action plan is submitted for information at Appendix 2.

Argymhelliad / Recommendation

The Health and Safety Committee is requested to:

- Acknowledge and gain assurance from content of this report and the work achieved to strengthen fire safety compliance.
- Note that further updates will be presented at future HSC meetings.

Amcanion: (rhaid cwblhau) Objectives: (must be completed)

Committee ToR Reference:	3.11 Ensure reports and factual information from
Cyfeirnod Cylch Gorchwyl y Pwyllgor:	external regulatory agencies are acted upon within achievable timescales.
Cyfeirnod Cofrestr Risg Datix a Sgôr Cyfredol: Datix Risk Register Reference and Score:	Estates and Facilities Risk No 813 Score 15
Safon(au) Gofal ac lechyd: Health and Care Standard(s):	2.1 Managing Risk and Promoting Health and Safety
Nodau Gwella Ansawdd: Quality Improvement Goal(s):	No Avoidable Deaths
Amcanion Strategol y BIP: UHB Strategic Objectives:	Not Applicable
Amcanion Cynllunio Planning Objectives	
Amcanion Llesiant BIP: UHB Well-being Objectives: Hyperlink to HDdUHB Well-being Objectives Annual Report	10. Not Applicable
Gwybodaeth Ychwanegol:	
Further Information: Ar sail tystiolaeth:	MWWFRS and extensive site based survey

MWWFRS and extensive site based survey
information.
Contained within the body of the report.
Not Applicable

Effaith: (rhaid cwblhau) Impact: (must be completed)	
Ariannol / Gwerth am Arian: Financial / Service:	Funding sought from Welsh Government.

Ansawdd / Gofal Claf: Quality / Patient Care:	Not Applicable
Gweithlu: Workforce:	Delivering a safe working environment
Risg: Risk:	Estates and Facilities Risk No 813
Cyfreithiol: Legal:	Potential for legal challenge if HDdUHB does not comply with requirements of Fire Enforcement Notices.
Enw Da: Reputational:	Potential for legal challenge if HDdUHB does not comply with requirements of Fire Enforcement Notices.
Gyfrinachedd: Privacy:	Not Applicable
Cydraddoldeb: Equality:	Not Applicable

Reference Number	report	Year	Report Issued By	Report Title	Status of report	Recommendation Reference	Priority Level	Recommendation	n Date	Revised Completio n Date	behind schedule, Amber- on schedule, Green- complete)	Progress update/Reason overdue
BFS/KBJ/SJ M/001135 73	Dec-19	2019/20	Mid and West Wales Fire and Rescue Service	Letter of Fire Safety Matters. St Nons (Secure EMI unit)/ St Brynach's (Day Hospital) / Bro Cerwyn (Offices) BFS/KBJ/SJM/0011357 3	Open	BFS/KBJ/SJM/00113573_ 001	High	<ul> <li>R.1. St Nons. Ensure that door sets than can resist fire and smoke for 30 minutes are provided in the following locations:</li> <li>Throughout Units, many doors were defective, these were on escape routes.</li> <li>The terms door set refers to the complete element as used in practice:</li> <li>The door leaf or leaves.</li> <li>The frame in which the door is hung.</li> <li>Hardware essential to the functioning of the door set, 3 x hinges.</li> <li>Intumescent seals and smoke sealing devices/Self closure.</li> <li>Self-closers to be fitted to all doors and not compromise strips and seals of fire doors.</li> </ul>	<del>Mar 20 Dec 21</del> <del>Apr 22</del> Mar-23	<del>Dec 21</del> <del>Apr 22</del> <del>Dec 22</del> Mar-23	Amber	12/01/2021- Revised letter from MWWFRS confirmed this item is to be co Stage 2 / Phase 1 works relate to all remaining escape routes at WGH and 02/03/2022- This programme now takes into account the additional comp completion date of works on site is December 2022 with a short period of this programme adjustment, which is required to deliver the "overboardin confirmation of their agreement. MWWFRS has advised that they will visit 27/06/2022- MWWFRS have already advised that they will be extending tl agreed programme for this work. It is anticipated that this updated FEN w amber once updated FEN letter has been received. 28/06/2022 – advised by the Director of Estates, Facilities and Capital Mar actions have revised timescales, which will be formalised in written corres 12/08/2022- MWWFRS have extended to March 2023 as they have accept extra time to implement. Letter dated 25/07/22 from MWWFRS confirms
BFS/KBJ/SJ M/001135 73	Dec-19	2019/20	Mid and West Wales Fire and Rescue Service	Letter of Fire Safety Matters. St Nons (Secure EMI unit)/ St Brynach's (Day Hospital) / Bro Cerwyn (Offices) BFS/KBJ/SJM/0011357 3	Open	BFS/KBJ/SJM/00113573_ 002	High	R2. St Nons. Reinstate the fire resistance in the following location(s): Compartmentation issues throughout unit, due to Dampers showing fault on system.	Mar 20 Dec 21 Apr 22 Mar-23	<del>Dec 21</del> Apr 22 <del>Dec 22</del> Mar-23	Amber	12/01/2021- Revised letter from MWWFRS confirmed this item is to be co Stage 2 / Phase 1 works relate to all remaining escape routes at WGH and 02/03/2022- This programme now takes into account the additional comp completion date of works on site is December 2022 with a short period of this programme adjustment, which is required to deliver the "overboardin confirmation of their agreement. MWWFRS has advised that they will visit 27/06/2022- MWWFRS have already advised that they will be extending th agreed programme for this work. It is anticipated that this updated FEN w amber once updated FEN letter has been received. 28/06/2022 – advised by the Director of Estates, Facilities and Capital Mar actions have revised timescales, which will be formalised in written corres 12/08/2022- MWWFRS have extended to March 2023 as they have accept extra time to implement. Letter dated 25/07/22 from MWWFRS confirms
BFS/KS/SJ M/001754 24/ 00175421/ 00175428/ 00175426/ 00175425	Jan-20	2019/20	Mid and West Wales Fire and Rescue Service	Letter of Fire Safety Matters. Withybush General Hospital, Kensington, St Thomas, etc. BFS/KS/SJM/00175424 / 00175421/00175428/0 0175426/00175425	Open	BFS.KS/SJM/00175424/ 00175421/00175428/001 75426/00175425_001	High	<ul> <li>R1. Compartment</li> <li>A Compartmentation survey of all the listed blocks above including floor to roof (Loft separation between stairwell and accommodation / office areas) must be carried out to ensure that fire and smoke cannot pass.</li> <li>All Loft hatches are to be fire resisting to a minimum of 30 minutes.</li> <li>Data cables, pipes and ducting need to be fire stopped, noted within St Thomas block but to include any other area not noted within all other blocks.</li> </ul>		<del>Dec 21</del> <del>Apr 22</del> <del>Dec 22</del> Mar-23	Amber	12/01/2021- Revised letter from MWWFRS confirmed this item is to be co Stage 2 / Phase 1 works relate to all remaining escape routes at WGH and 02/03/2022- This programme now takes into account the additional comp completion date of works on site is December 2022 with a short period of this programme adjustment, which is required to deliver the "overboardir confirmation of their agreement. MWWFRS has advised that they will visit 27/06/2022- MWWFRS have already advised that they will be extending t agreed programme for this work. It is anticipated that this updated FEN w amber once updated FEN letter has been received. 28/06/2022 – advised by the Director of Estates, Facilities and Capital Mar actions have revised timescales, which will be formalised in written corres 12/08/2022- MWWFRS have extended to March 2023 as they have accept extra time to implement. Letter dated 25/07/22 from MWWFRS confirms
BFS/KS/SJ M/001754 24/ 00175421/ 00175428/ 00175426/ 00175425	Jan-20	2019/20	Mid and West Wales Fire and Rescue Service	Letter of Fire Safety Matters. Withybush General Hospital, Kensington, St Thomas, etc. BFS/KS/SJM/00175424 / 00175421/00175428/0 0175426/00175425	Open	BFS.KS/SJM/00175424/ 00175421/00175428/001 75426/00175425_002	High	<ul> <li>R2. Fire Resisting Corridors</li> <li>Ensure that the means of escape is kept free from fire and smoke for a period of 30 minutes by ensuring that:</li> <li>Bedroom / flat doors, Kitchen, cleaners and Laundry room doors, are all to be a minimum fire resistance of FD30s with a self-closer. (Pembroke county, Springfield, St Thomas, Kensington blocks) these doors should not be wedged open and any intumescent smoke seals that is damaged (Painted over) or missing should be replaced.</li> <li>At the time of the inspection I noted a number of doors open in all Blocks should be prohibited as it could promote the spread of fire, if doors are required to be left open then they will have to be self-closing 30-minute fire door linked in to the fire detection system.</li> <li>Excessive gaps in fire door should be replaced, they should be constructed to provide 30 minutes fire resistance to the means of escape, these were mainly noted within the Pembroke county, St Thomas, Kensington blocks but if they are present within any other block within the means of escape these need to also be addressed.</li> <li>Lobby doors need to be replaced in both first floor RH offices within the Springfield and Kensington blocks.</li> </ul>	<del>Jul 20 Dec 21</del> <del>Apr 22</del> Mar-23	<del>Dec 21</del> <del>Apr 22</del> <del>Dec 22</del> Mar-23	Amber	12/01/2021- Revised letter from MWWFRS confirmed this item is to be co Stage 2 / Phase 1 works relate to all remaining escape routes at WGH and 02/03/2022- This programme now takes into account the additional comp completion date of works on site is December 2022 with a short period of this programme adjustment, which is required to deliver the "overboardin confirmation of their agreement. MWWFRS has advised that they will visit 27/04/2022- MWWFRS have advised that they will be extending the comp programme for this work. It is anticipated that this updated FEN will be ree 27/06/2022- MWWFRS have already advised that they will be extending th agreed programme for this work. It is anticipated that this updated FEN will amber once updated FEN letter has been received. 28/06/2022 – advised by the Director of Estates, Facilities and Capital Man actions have revised timescales, which will be formalised in written corress 12/08/2022- MWWFRS have extended to March 2023 as they have accept extra time to implement. Letter dated 25/07/22 from MWWFRS confirms to the the implement. Letter dated 25/07/22 from MWWFRS confirms to the state of the states of the s

completed in line with the agreed advanced, first and second phase works: nd all remaining work at St Caradogs, St Nons to be completed by end April 2022. mplex work to undertake the "overboarding" as required by the MWWFRS. The of contingency running into January 2023. The MWWFRS has been fully briefed on ding" work. They are fully supportive of the adjustment and have provided written isit the site during 2022 and will formally update FEN dates when appropriate. g the completion date for this FEN to December 2022, which aligns with the current will be received within the next few weeks. Recommendation will be turned back to

Nanagement that verbal updates have been received from MWWFRS that these respondence shortly and therefore RAG status amended from Red to Amber" epted UHB presentation of the extra complexity of the work involved which requires ms this.

completed in line with the agreed advanced, first and second phase works: nd all remaining work at St Caradogs, St Nons to be completed by end April 2022. mplex work to undertake the "overboarding" as required by the MWWFRS. The of contingency running into January 2023. The MWWFRS has been fully briefed on ding" work. They are fully supportive of the adjustment and have provided written isit the site during 2022 and will formally update FEN dates when appropriate. g the completion date for this FEN to December 2022, which aligns with the current will be received within the next few weeks. Recommendation will be turned back to

Nanagement that verbal updates have been received from MWWFRS that these respondence shortly and therefore RAG status amended from Red to Amber" epted UHB presentation of the extra complexity of the work involved which requires ms this.

completed in line with the agreed first phase works:

nd all remaining work at St Caradogs, St Nons to be completed by end April 2022. mplex work to undertake the "overboarding" as required by the MWWFRS. The of contingency running into January 2023. The MWWFRS has been fully briefed on ding" work. They are fully supportive of the adjustment and have provided written isit the site during 2022 and will formally update FEN dates when appropriate. g the completion date for this FEN to December 2022, which aligns with the current i will be received within the next few weeks. Recommendation will be turned back to

Nanagement that verbal updates have been received from MWWFRS that these respondence shortly and therefore RAG status amended from Red to Amber" epted UHB presentation of the extra complexity of the work involved which requires ms this.

completed in line with the agreed first phase works: nd all remaining work at St Caradogs, St Nons to be completed by end April 2022. implex work to undertake the "overboarding" as required by the MWWFRS. The of contingency running into January 2023. The MWWFRS has been fully briefed on ding" work. They are fully supportive of the adjustment and have provided written isit the site during 2022 and will formally update FEN dates when appropriate. mpletion date for this FEN to December 2022 which aligns with the current agreed received within the next few weeks.

g the completion date for this FEN to December 2022, which aligns with the current will be received within the next few weeks. Recommendation will be turned back to

Nanagement that verbal updates have been received from MWWFRS that these respondence shortly and therefore RAG status amended from Red to Amber" epted UHB presentation of the extra complexity of the work involved which requires ns this.

Defe	Data (	<b>P</b> <sup>1</sup>	Downant t	Demonst Titl	Charles 6	Deserves of the	D-ii	Descrimentation	0	Davis 1	Chat	
Reference Number	report	Year	Report Issued By	Report Title	Status of report	Recommendation Reference	Priority Level	Recommendation	n Date	Revised Completio n Date	behind schedule, Amber- on schedule, Green- complete)	Progress update/Reason overdue
BFS/KS/SJ M/001754 24/ 00175421/ 00175428/ 00175426/ 00175425	Jan-20	2019/20	Mid and West Wales Fire and Rescue Service	Letter of Fire Safety Matters. Withybush General Hospital, Kensington, St Thomas, etc. BFS/KS/SJM/00175424 / 00175421/00175428/0 0175426/00175425	Open	BFS.KS/SJM/00175424/ 00175421/00175428/001 75426/00175425_003	High	<ul> <li>R3. Improve Fire Detection System</li> <li>The detection within the means of escape from the flats and bedrooms should be changed from heat detection to smoke detection to allow the maximum amount of time between detection alert and escape.</li> <li>It was noted that there was heat detection in the bedrooms and entrance halls into the flats and within the lounge areas where smoke detection would be the preferred safer option, it was explained to me that this was due to the residents being able to smoke within the premises before the smoking ban to reduce the false alarm calls.</li> <li>It was noted that there was a detector being covered at time of inspection within the kitchen of the Pembroke county block (First floor flat F block). You must ensure that this practice is not repeated, information must be given to the occupants explaining the severity of this action.</li> <li>Due to the Server within the Means of escape an additional detector within the area of the device is required (due to the lintel between the detector and the server) noted within the Pembroke county and St Thomas block (but this should include all blocks if server is on escape route in the same way).</li> <li>The changes should be carried out and commissioned by a competent person.</li> </ul>	<del>Jul 20</del> <del>Dec 21</del> <del>Apr 22</del> Mar-23	<del>Dec 21</del> <del>Apr 22</del> <del>Dec 22</del> Mar-23	Amber	12/01/2021- Revised letter from MWWFRS confirmed this item is to be con Stage 2 / Phase 1 works relate to all remaining escape routes at WGH and a 02/03/2022- This programme now takes into account the additional compl completion date of works on site is December 2022 with a short period of of this programme adjustment, which is required to deliver the "overboarding confirmation of their agreement. MWWFRS has advised that they will visit 1 27/04/2022- MWWFRS have advised that they will be extending the compl programme for this work. It is anticipated that this updated FEN will be recc 27/06/2022- MWWFRS have already advised that they will be extending the agreed programme for this work. It is anticipated that this updated FEN will amber once updated FEN letter has been received. 28/06/2022 – advised by the Director of Estates, Facilities and Capital Mana actions have revised timescales, which will be formalised in written corresp 12/08/2022- MWWFRS have extended to March 2023 as they have accepte extra time to implement. Letter dated 25/07/22 from MWWFRS confirms t
BFS/KS/SJ M/001147 19- KS/890/04	Feb-20	2019/20	Mid and West Wales Fire and Rescue Service	Enforcement Notice Premises: Withybush General Hospital. BFS/KS/SJM/00114719 KS/890/04	Open .	BFS/KS/SJM/00114719_0 04	High	R1. Compartmentation – All Other Compartmented Areas. To undertake whatever works are necessary to ensure that any / all breaches in fire resisting compartmentation that affect the Wards, Theatres, Plant Rooms, Offices, Surgeries, Specialist Units and any other compartmented spaces within Withybush Hospital are addressed. Fire resisting structures are to continue to slab / upper floor level / roof level and pass through any false ceiling provided.	<del>Apr-22</del> Apr-25	<del>Dec-24</del> Apr-25	Amber	This work is part of the phase 2 WGH Fire Enforcement Programme. 13/11/2020- Letter dated 05/11/2020 from MWWFRS this notice is extend them on the 02 October 2020). Recommendation changed back from red t 05/01/2022- update being reported to Health & Safety Committee January however this will be required to be reviewed when the Business Case work that a revision may be required to this programme should the nature of the 27/04/2022- Update as above 05/01/2022 update, confidence remains tha when the Business Case work is completed. 27/06/2022- Phase 2 works remain on programme to be completed by Apr 12/08/22-unchanged- Phase 2 at WGH, WG has provided approval letter to then to WG after the scrutiny process.
BFS/KS/SJ M/001147 19 - KS/890/03		2019/20	Mid and West Wales Fire and Rescue Service	Enforcement Notice Premises: Withybush General Hospital. BFS/KS/SJM/00114719 - KS/890/03		BFS/KS/SJM/00114719_0 3_001		roof level and pass through any false ceiling provided.	Dec 22 Mar-23	Dec-21 Apr-22 Dec-22 Mar-23	Amber	This work is part of the phase 1 WGH Fire Enforcement Programme. 06/05/2021- Letter from MWWFRS dated 19/03/2021 - 'Further to the com running over the completion date due to the complexity and capital value or not want to review this enforcement notice until early in to 2022'. Recomm they have requested, to update them on the progress of the works, at whic 05/01/2022- update being reported to Health & Safety Committee January date for the works has been assessed by the Project Management Team as work due to the close proximity of some aspects of this fire work to clinical required to support their decision on overboarding, and are fully supportive of this in early 2022. The completion date will be revised on the audit track 02/03/2022- This programme now takes into account the additional compl completion date of works on site is December 2022 with a short period of of this programme adjustment, which is required to deliver the "overboarding confirmation of their agreement. MWWFRS has advised that they will visi t 05/05/2022- MWWFRS have confirmed via email they are happy to extend commitment to complete the works, whilst on site at Withybush recently I regarding phase 1". A formal extension letter will be issued in due course. 12/08/2022- MWWFRS have extended to March 2023 as they have accepte extra time to implement. Letter dated 25/07/22 from MWWFRS confirms t
KS/890/08	Nov-20	2020/21	Mid and West Wales Fire and Rescue Service	Enforcement Notice Premises: West Wales General Hospital, Glangwili, Dolgwili Road, Carmarthen, Carmarthenshire, SA31 2AF KS/890/08	Open	KS/890/08_01	High	R1.Compartmentation – All Horizontal Corridor Escape Routes (Agreed Phase 1 Works). To undertake whatever works are necessary to ensure that any/all breaches in fire resisting compartmentation that affect the Horizontal Escape Routes within Glangwili General Hospital are addressed as agreed in the programme for Phase 1 Works (presented to us on the 02 October 2020). Fire resisting structures are to continue to slab/upper floor level/roof level and pass through any false ceiling provided.	<del>Oct 20</del> <del>Feb 21</del> <del>Jul 22</del> Feb-23	<del>Jul 22</del> Feb-23	Amber	13/11/2020- Letter dated 05/11/2020 from MWWFRS confirming enforcen KS/890/09 dated 04/11/2020. KS/890/08 to be completed by 31/07/2022 a October 2020). Original completion dates shown on tracker taken from orig 17/01/2022- email received from MWWFRS "Thanks for the update on the we expected and that this has caused the completion date of this phase of EN KS 890 08 to Feb 2023, I will not be able to physically change the currer February 2023. 02/03/2022- The current forecasted completion date is April 2023, howeve HDdUHB continues to keep MWWFRS fully up-to-date with any adjustment timescales and has advised that they are planning a site visit at an appropri 27/04/2022- as previous progress update, MWWFRS is fully aware of the al appropriate time in 2022 to confirm any extension of time that may be req 12/08/22-UHB to chase MWWFRS to schedule review to formalise the exten 07/09/2022- UHB to discuss with main contact from MWWFRS.

completed in line with the agreed first phase works:

and all remaining work at St Caradogs, St Nons to be completed by end April 2022. mplex work to undertake the "overboarding" as required by the MWWFRS. The of contingency running into January 2023. The MWWFRS has been fully briefed on ding" work. They are fully supportive of the adjustment and have provided written is the site during 2022 and will formally update FEN dates when appropriate. mpletion date for this FEN to December 2022 which aligns with the current agreed received within the next few weeks.

the completion date for this FEN to December 2022, which aligns with the current will be received within the next few weeks. Recommendation will be turned back to

lanagement that verbal updates have been received from MWWFRS that these respondence shortly and therefore RAG status amended from Red to Amber" epted UHB presentation of the extra complexity of the work involved which requires ns this.

ended to 30 April 2025 as agreed in the programme for Phase 2 Works (presented to ed to amber.

ary 2022-At this point, confidence remains that the April 2025 date can be achieved, ork is completed. The matter has been discussed with MWWFRS and they appreciate the works dictate that an additional period becomes necessary.

that the April 2025 date can be achieved, however this will need to be reviewed

April 2025.

r to proceed to BJC Phase 2, which is due to be submitted to UHB in early 2023 and

conversation on the possibility of the Phase 1 works at Withybush General Hospital ue of this project, as we have over 12 months to the current expiry date, we would mmendation to remain amber until contact is made to MWWFRS in March 2022 as which point MWWFRS will discuss the extension of the notice at that date.

ary 2022- As a result of the significant additional works, the anticipated completion as the end of December 2022. COVID-19 continues to impact on progressing the ical areas. The MWWFRS has been fully briefed on this programme adjustment rtive of the adjustment to the compliance dates and will provide written confirmation acker following written confirmation from MWWFRS.

mplex work to undertake the "overboarding" as required by the MWWFRS. The of contingency running into January 2023. The MWWFRS has been fully briefed on ding" work. They are fully supportive of the adjustment and have provided written sit the site during 2022 and will formally update FEN dates when appropriate. end KS/890/03 (Phase 1 works) as requested "due to your continuing efforts and ly I witnessed first-hand the good standard of works that is being carried out

epted UHB presentation of the extra complexity of the work involved which requires ns this.

cement notice KS/890/06 is withdrawn and replaced by KS/890/07, KS/890/08, 22 as agreed in the programme for Advanced Works (presented to them on the 02 original KS/890/06 enforcement notice.

the phase 1 works at GGH, we understand that the BJC took considerably longer than of the works to the start of 2023. We are happy at this time to verbally extend the rrent Notice until it is up for review in July 2022". Completion date revised to

ever this will need to be closely monitored and reviewed as the project progresses. tents to programme on this phase of works. MWWFRS is fully aware of the above opriate time in 2022 to confirm any extension of time that may be required. e above timescales and has advised that they are planning a site visit at an required.

extension.

	Date of		Report Issued	Report Title	Status of	Recommendation	Priority	Recommendation	Original	Revised	Status	Progress update/Reason overdue
Number	report	Year	Ву		report	Reference	Level		Completio n Date	Completio n Date	(Red- behind schedule, Amber- on schedule, Green- complete)	
KS/890/09	Nov-20	2020/21	Mid and West Wales Fire and Rescue Service	Enforcement Notice Premises: West Wales General Hospital, Glangwili, Dolgwili Road, Carmarthen, Carmarthenshire, SA31 2AF KS/890/09	Open	ks/890/09_01	High	Item Number 1 - Compartmentation. (Agreed Phase 2 works). To undertake whatever works are necessary to ensure that any/all breaches in fire resisting compartmentation that affect the Wards, Theatres, Plant Rooms, Offices, Surgeries, Specialist Units and any other compartmented spaces within Glangwili General Hospital are addressed as agreed in the programme for Phase 2 works (presented to us on the 02 October 2020). Fire resisting structures are to continue to slab/upper floor level/roof level and pass through any false ceiling provided.	<del>Oct 20</del> <del>Feb 21</del> Aug-24	Aug-24	Amber	13/11/2020- Letter dated 05/11/2020 from MWWFRS confirming enforcer KS/890/09 dated 04/11/2020. KS/890/09 to be completed by 31/08/2024 i October 2020). Original completion dates shown on tracker taken from orig 05/01/2022- update being reported to Health & Safety Committee January achievable, however this will be confirmed upon completion of the detailed appreciate that a revision may be required to the programme should the n 02/03/2022- Phase 2 remains on programme to be completed by April 202 development). 27/04/2022-The delivery programme now indicates that the resource sche in July 2022. We would therefore expect the Phase 2 to mobilise on site cir programme. Phase 2 works will again be extremely complex given the deliver 12/08/22- WG has approved the funding to procced with the BJC Phase 2, or the scrutiny process.
Admin - General/0 0113166	Jun-21	2021/22	Mid and West Wales Fire and Rescue Service	Letter of Fire Safety Matters Premises: Ty Teifi block of flats, Bronglais General Hospital, Caradoc Road, Aberystwyth. SY23 1ER Admin - General/00113166	Open	Admin - General/00113166_001	High	1.1. A number of fire resisting doors were found to have defects. All fire resisting doors throughout the premises are to be examined and repaired or replaced to ensure that they are effectively self-closing onto their rebates. Gaps between door edge and frame are to be no more than 3mm	<del>Mər 22</del> Aug-22	<del>Mar 22</del> <del>Jul 22</del> <del>Jul 22</del> <del>Aug 22</del> <del>Sep 22</del> Nov-22	Red	01/07/2021- Letter from MWWFRS state 'You should complete the work o the demands on your business or undertaking'. Estates now reviewing and shared with Assurance and Risk Officer once finalised. 05/01/2022- update being reported to Health & Safety Committee January a forecast completion date of June 2022. Collaborative working is continuin as required. 02/03/2022- The project is programmed to commence mid-April 2022 and the MWWFRS in order to confirm and agree any update to delivery dates a 27/04/2022- Collaborative working is continuing with the MWWFRS in ord completion date is now the end of July following a short delay appointing t 27/06/2022- It has been necessary to do some additional due diligence wo meant moving the completion date to end of Aug 22. 29/06/2022 - It has been necessary to do some additional due diligence wo meant moving the completion date to 30/09/2022. 07/09/2022- On track, contractors currently on site. 02/11/2022- The project has been delayed due to Covid issues, and workin further six fire doors left to fit and it is expected that this will be completed visit site and to confirm their satisfaction in a formal letter to HDdUHB.
Admin - General/0 0113166	Jun-21	2021/22	Mid and West Wales Fire and Rescue Service	Letter of Fire Safety Matters Premises: Ty Teifi block of flats, Bronglais General Hospital, Caradoc Road, Aberystwyth. SY23 1ER Admin - General/00113166	Open	Admin - General/00113166_001	High	1.2. Self-closing devices on all fire resisting doors are to be checked and if required adjusted, repaired, or replaced so the doors close completely into their rebates.	<del>Mar 22</del> Aug-22	Mar 22 Jun 22 Jul 22 Aug 22 Sep 22 Nov-22	Red	01/07/2021- Letter from MWWFRS state 'You should complete the work o the demands on your business or undertaking'. Estates now reviewing and shared with Assurance and Risk Officer once finalised. 05/01/2022- update being reported to Health & Safety Committee January a forecast completion date of June 2022. Collaborative working is continuin as required. 02/03/2022- The project is programmed to commence mid-April 2022 and the MWWFRS in order to confirm and agree any update to delivery dates a 27/04/2022- Collaborative working is continuing with the MWWFRS in ord completion date is now the end of July following a short delay appointing t 27/06/2022- It has been necessary to do some addional due diligence work meant moving the completion date to and of Aug 22. 29/06/2022 - correspondence received from MWWFRS confirming the dat 23/08/2022- It has been necessary to do some additional due diligence wo meant moving the completion date to 30/09/2022. 07/09/2022- On track, contractors currently on site. 02/11/2022- The project has been delayed due to Covid issues, and workin further six fire doors left to fit and it is expected that this will be completeor visit site and to confirm their satisfaction in a formal letter to HDdUHB.
Admin - General/0 0113166	Jun-21	2021/22	Mid and West Wales Fire and Rescue Service	Letter of Fire Safety Matters Premises: Ty Teifi block of flats, Bronglais General Hospital, Caradoc Road, Aberystwyth. SY23 1ER Admin - General/00113166	Open	Admin - General/00113166_001	High	1.3. Fire doors should only be kept open by magnetic devices which release when the fire alarm operates.	<del>Mar-22</del> Aug-22	<del>Mar 22</del> <del>Jun 22</del> <del>Jul 22</del> <del>Aug 22</del> <del>Sep 22</del> Nov-22	Red	01/07/2021 - Letter from MWWFRS state 'You should complete the work o the demands on your business or undertaking'. Estates now reviewing and shared with Assurance and Risk Officer once finalised. 05/01/2022 - update being reported to Health & Safety Committee January a forecast completion date of June 2022. Collaborative working is continui as required. 02/03/2022 - The project is programmed to commence mid-April 2022 and the MWWFRS in order to confirm and agree any update to delivery dates a 27/04/2022 - Collaborative working is continuing with the MWWFRS in order completion date is now the end of July following a short delay appointing to 27/06/2022 - It has been necessary to do some addional due diligence worl meant moving the completion date to and of Aug 22. 29/06/2022 - It has been necessary to do some additional due diligence worl meant moving the completion date to 30/09/2022. 07/09/2022 - On track, contractors currently on site. 02/11/2022 - The project has been delayed due to Covid issues, and workir further six fire doors left to fit and it is expected that this will be completed visit site and to confirm their satisfaction in a formal letter to HDdUHB.

rcement notice KS/890/06 is withdrawn and replaced by KS/890/07, KS/890/08, 24 as agreed in the programme for Advanced Works (presented to them on the 02 original KS/890/06 enforcement notice.

ary 2022- At this point, confidence remains that the April 2024 completion date is ailed Business Case work. Discussions have been undertaken with MWWFRS who e nature of the works dictate that an additional period becomes necessary. 2024 (subject to the full due diligence work needed as part of the Business Case

chedule will be submitted to WG circa May 2022 allowing the BJC to be commenced circa April 2023. This will co-ordinate well with the completion of the Phase 1 elivery of these Fire Enforcement works to busy clinical areas. The due diligence work nencement dates and programme delivery dates for this work.

2, which is due to be submitted to UHB in early 2023 and following that to WG after

k outlined in the schedule as soon as possible, balancing the need for safety against and formulating action plan for completion of the work required. Action plan to be

ary 2022- Plans are in place to commence on site with the project in April 2022, with nuing with the MWWFRS in order to confirm and agree any update to delivery dates

nd for completion by the end of June 2022. Collaborative working is continuing with as required.

order to confirm and agree any update to delivery dates as required. Current

work with the contactors to confirm accredited status of installation staff. This has

date extension to August 2022.

work with the contactors to confirm accredited status of installation staff. This has

king around shift working clinical staff in the residential blocks. There are only a ted by mid November 2022. On completion of the works we will invite MWWFRS to

k outlined in the schedule as soon as possible, balancing the need for safety against and formulating action plan for completion of the work required. Action plan to be

ary 2022- Plans are in place to commence on site with the project in April 2022, with nuing with the MWWFRS in order to confirm and agree any update to delivery dates

nd for completion by the end of June 2022. Collaborative working is continuing with as required.

order to confirm and agree any update to delivery dates as required. Current ag the contractor for the work.

ork with the contactors to confirm accredited status of installation staff. This has

date extension to August 2022.

work with the contactors to confirm accredited status of installation staff. This has

king around shift working clinical staff in the residential blocks. There are only a ted by mid November 2022. On completion of the works we will invite MWWFRS to

k outlined in the schedule as soon as possible, balancing the need for safety against and formulating action plan for completion of the work required. Action plan to be

ary 2022- Plans are in place to commence on site with the project in April 2022, with nuing with the MWWFRS in order to confirm and agree any update to delivery dates

nd for completion by the end of June 2022. Collaborative working is continuing with as required.

order to confirm and agree any update to delivery dates as required. Current ag the contractor for the work.

ork with the contactors to confirm accredited status of installation staff. This has

date extension to August 2022.

work with the contactors to confirm accredited status of installation staff. This has

king around shift working clinical staff in the residential blocks. There are only a ted by mid November 2022. On completion of the works we will invite MWWFRS to

		-						<u>.</u>				
Reference Number	Date of report	Financial Year	By	Report Title	Status of report	Recommendation Reference	Priority Level	Recommendation	n Date	Revised Completio n Date	behind schedule, Amber- on schedule, Green- complete)	
Admin - General/O 0113166	Jun-21	2021/22	Mid and West Wales Fire and Rescue Service	Letter of Fire Safety Matters Premises: Ty Teifi block of flats, Bronglais General Hospital, Caradoc Road, Aberystwyth. SY23 1ER Admin - General/00113166		Admin - General/00113166_001	ngn	1.4. All self-closing devices are to be regularly inspected and maintained.	<del>Mar 22</del> Aug-22	Mar 22 Jun 22 Jul 22 Aug 22 Sep 22 Nov-22	Red	01/07/2021- Letter from MWWFRS state 'You should complete the work o the demands on your business or undertaking'. Estates now reviewing and shared with Assurance and Risk Officer once finalised. 02/03/2022- The project is programmed to commence mid-April 2022 and the MWWFRS in order to confirm and agree any update to delivery dates a 27/04/2022- Collaborative working is continuing with the MWWFRS in ord completion date is now the end of July following a short delay appointing t 27/06/2022- It has been necessary to do some addional due diligence work meant moving the completion date to end of Aug 22. 29/06/2022 – torrespondence received from MWWFRS confirming the dat 23/08/2022- It has been necessary to do some additional due diligence work meant moving the completion date to 30/09/2022. 07/09/2022- On track, contractors currently on site. 02/11/2022- The project has been delayed due to Covid issues, and workin further six fire doors left to fit and it is expected that this will be completed visit site and to confirm their satisfaction in a formal letter to HDdUHB.
Admin - General/0 0113166	Jun-21	2021/22	Mid and West Wales Fire and Rescue Service	Letter of Fire Safety Matters Premises: Ty Teifi block of flats, Bronglais General Hospital, Caradoc Road, Aberystwyth. SY23 1ER Admin - General/00113166		Admin - General/00113166_002	High	2.1. The staircases should be maintained with suitable materials to provide a fire resisting standard of at least 30 minutes.	<del>Mər-22</del> Aug-22	<del>Mar 22</del> <del>Jul 22</del> <del>Jul 22</del> <del>Aug 22</del> <del>Sep 22</del> Nov-22	Red	01/07/2021- Letter from MWWFRS state 'You should complete the work o the demands on your business or undertaking'. Estates now reviewing and shared with Assurance and Risk Officer once finalised. 05/01/2022- update being reported to Health & Safety Committee January a forecast completion date of June 2022. Collaborative working is continui as required. 02/03/2022- The project is programmed to commence mid-April 2022 and the MWWFRS in order to confirm and agree any update to delivery dates a 27/04/2022- Collaborative working is continuing with the MWWFRS in ord completion date is now the end of July following a short delay appointing t 27/06/2022- It has been necessary to do some addional due diligence work meant moving the completion date to end of Aug 22. 29/06/2022 - correspondence received from MWWFRS confirming the dat 23/08/2022- It has been necessary to do some additional due diligence work meant moving the completion date to 30/09/2022. 07/09/2022- On track, contractors currently on site. 02/11/2022- The project has been delayed due to Covid issues, and workin further six fire doors left to fit and it is expected that this will be completed visit site and to confirm their satisfaction in a formal letter to HDdUHB
Admin - General/0 0113166	Jun-21	2021/22	Mid and West Wales Fire and Rescue Service	Letter of Fire Safety Matters Premises: Ty Teifi block of flats, Bronglais General Hospital, Caradoc Road, Aberystwyth. SY23 1ER Admin - General/00113166		Admin - General/00113166_002	High	2.2. All openings in the walls, floors, partitions, and ceilings throughout the premises provided for the passage of service piping, ducts, or cables, are to be sealed or bushed to at least 30-minute standard of fire resistance.	Mar 22 Aug-22	Mar 22 Jun 22 Jul 22 Aug 22 Sep 22 Nov-22	Red	01/07/2021- Letter from MWWFRS state 'You should complete the work o the demands on your business or undertaking'. Estates now reviewing and shared with Assurance and Risk Officer once finalised. 05/01/2022- update being reported to Health & Safety Committee January a forecast completion date of June 2022. Collaborative working is continuin as required. 02/03/2022- The project is programmed to commence mid-April 2022 and the MWWFRS in order to confirm and agree any update to delivery dates a 27/04/2022- Collaborative working is continuing with the MWWFRS in ord completion date is now the end of July following a short delay appointing t 27/06/2022- It has been necessary to do some additional due diligence work meant moving the completion date to end of Aug 22. 29/06/2022 - It has been necessary to do some additional due diligence work meant moving the completion date to 30/09/2022. 07/09/2022- On track, contractors currently on site. 02/11/2022- The project has been delayed due to Covid issues, and workin further six fire doors left to fit and it is expected that this will be completed visit site and to confirm their satisfaction in a formal letter to HDdUHB
Admin - General/O 0113166	Jun-21	2021/22	Mid and West Wales Fire and Rescue Service	Letter of Fire Safety Matters Premises: Ty Teifi block of flats, Bronglais General Hospital, Caradoc Road, Aberystwyth. SY23 1ER Admin - General/00113166		Admin - General/00113166_003	High	3.1 The electrical fuse board within the cupboards should be boxed in by 30 minutes fire resistant OR All combustible materials should be removed from the cupboard.	<del>Oct-21</del> Aug-22	<del>Mar 22</del> <del>Jul 22</del> <del>Jul 22</del> <del>Aug 22</del> <del>Sep 22</del> Nov-22	Red	01/07/2021- Letter from MWWFRS state 'You should complete the work o the demands on your business or undertaking'. Estates now reviewing and shared with Assurance and Risk Officer once finalised. 05/01/2022- update being reported to Health & Safety Committee January a forecast completion date of June 2022. Collaborative working is continuir as required. 02/03/2022- The project is programmed to commence mid-April 2022 and the MWWFRS in order to confirm and agree any update to delivery dates a 27/04/2022- Collaborative working is continuing with the MWWFRS in ord completion date is now the end of July following a short delay appointing t 27/06/2022- It has been necessary to do some addional due diligence work meant moving the completion date to end of Aug 22. 29/06/2022- It has been necessary to do some additional due diligence work meant moving the completion date to ally one additional due diligence work meant moving the completion date to 30/09/2022. 07/09/2022- On track, contractors currently on site. 02/11/2022- The project has been delayed due to Covid issues, and workin further six fire doors left to fit and it is expected that this will be completed visit site and to confirm their satisfaction in a formal letter to HDdUHB

and for completion by the end of June 2022. Collaborative working is continuing with es as required.

order to confirm and agree any update to delivery dates as required. Current ng the contractor for the work.

ork with the contactors to confirm accredited status of installation staff. This has

date extension to August 2022.

work with the contactors to confirm accredited status of installation staff. This has

king around shift working clinical staff in the residential blocks. There are only a ted by mid November 2022. On completion of the works we will invite MWWFRS to

k outlined in the schedule as soon as possible, balancing the need for safety against and formulating action plan for completion of the work required. Action plan to be

ary 2022- Plans are in place to commence on site with the project in April 2022, with nuing with the MWWFRS in order to confirm and agree any update to delivery dates

and for completion by the end of June 2022. Collaborative working is continuing with es as required.

order to confirm and agree any update to delivery dates as required. Current ng the contractor for the work.

ork with the contactors to confirm accredited status of installation staff. This has

date extension to August 2022.

work with the contactors to confirm accredited status of installation staff. This has

king around shift working clinical staff in the residential blocks. There are only a ted by mid November 2022. On completion of the works we will invite MWWFRS to

k outlined in the schedule as soon as possible, balancing the need for safety against and formulating action plan for completion of the work required. Action plan to be

ary 2022- Plans are in place to commence on site with the project in April 2022, with nuing with the MWWFRS in order to confirm and agree any update to delivery dates

and for completion by the end of June 2022. Collaborative working is continuing with es as required.

order to confirm and agree any update to delivery dates as required. Current ng the contractor for the work.

ork with the contactors to confirm accredited status of installation staff. This has

date extension to August 2022. work with the contactors to confirm accredited status of installation staff. This has

king around shift working clinical staff in the residential blocks. There are only a ted by mid November 2022. On completion of the works we will invite MWWFRS to

k outlined in the schedule as soon as possible, balancing the need for safety against and formulating action plan for completion of the work required. Action plan to be

ary 2022- Plans are in place to commence on site with the project in April 2022, with nuing with the MWWFRS in order to confirm and agree any update to delivery dates

and for completion by the end of June 2022. Collaborative working is continuing with es as required.

order to confirm and agree any update to delivery dates as required. Current ng the contractor for the work.

ork with the contactors to confirm accredited status of installation staff. This has

date extension to August 2022.

work with the contactors to confirm accredited status of installation staff. This has

rking around shift working clinical staff in the residential blocks. There are only a ted by mid November 2022. On completion of the works we will invite MWWFRS to

Reference Number	Date of report	Financial Year	Report Issued By	Report Title	Status of report	Recommendation Reference	Priority Level	Recommendation	Original Completio n Date	Revised Completio n Date	Status (Red- behind schedule, Amber- on schedule, Green- complete)	Progress update/Reason overdue
Admin - General/O 0113168	Jun-21	2021/22	Mid and West Wales Fire and Rescue Service	Letter of Fire Safety Matters Premises: Ty Hafren block of flats, Bronglais General Hospital, Caradoc Road, Aberystwyth SY23 1ER Admin - General/00113168	Open	Admin - General/00113168_001	High	1.1. A number of fire resisting doors were found to have defects. All fire resisting doors throughout the premises are to be examined and repaired or replaced to ensure they are effectively self-closing onto their rebates. Gaps between door edge and frame are to be no more than 3 mm	<del>Mar 22</del> Aug-22	Mar 22 Jun 22 Aug 22 Sep 22 Nov-22	Red	01/07/2021- Letter from MWWFRS state 'You should complete the work ou the demands on your business or undertaking'. Estates now reviewing and shared with Assurance and Risk Officer once finalised. 05/01/2022- update being reported to Health & Safety Committee January a forecast completion date of June 2022. Collaborative working is continuin as required. 02/03/2022- The project is programmed to commence mid-April 2022 and i the MWWFRS in order to confirm and agree any update to delivery dates as 27/04/2022- Collaborative working is continuing with the MWWFRS in order completion date is now the end of July following a short delay appointing th 27/06/2022- It has been necessary to do some addional due diligence work meant moving the completion date to ado f Aug 22. 29/06/2022 - It has been necessary to do some additional due diligence work meant moving the completion date to 30/09/2022. 07/09/2022- On track, contractors currently on site. 02/11/2022- The project has been delayed due to Covid issues, and working further six fire doors left to fit and it is expected that this will be completed visit site and to confirm their satisfaction in a formal letter to HDdUHB
Admin - General/0 0113168	Jun-21	2021/22	Mid and West Wales Fire and Rescue Service	Letter of Fire Safety Matters Premises: Ty Hafren block of flats, Bronglais General Hospital, Caradoc Road, Aberystwyth SY23 1ER Admin - General/00113168	Open	Admin - General/00113168_001	High	1.2. Self-closing devices on all fire resisting doors are to be checked and if required adjusted, repaired, or replaced so the doors close completely into their rebates.	<del>Mar 22</del> Aug-22	<del>Mar 22</del> <del>Jun 22</del> <del>Jul 22</del> <del>Aug 22</del> <del>Sep 22</del> Nov-22	Red	01/07/2021- Letter from MWWFRS state 'You should complete the work outhe demands on your business or undertaking'. Estates now reviewing and shared with Assurance and Risk Officer once finalised. 05/01/2022- update being reported to Health & Safety Committee January a forecast completion date of June 2022. Collaborative working is continuin as required. 02/03/2022- The project is programmed to commence mid-April 2022 and the MWWFRS in order to confirm and agree any update to delivery dates as 27/04/2022- Collaborative working is continuing with the MWWFRS in order completion date is now the end of July following a short delay appointing the 27/06/2022- It has been necessary to do some addional due diligence work meant moving the completion date to end of Aug 22. 29/06/2022- It has been necessary to do some additional due diligence work meant moving the completion date to and of Aug 22. 29/06/2022- It has been necessary to do some additional due diligence work meant moving the completion date to any of Aug 22. 29/06/2022- It has been necessary to do some additional due diligence work meant moving the completion date to 30/09/2022. 07/09/2022- On track, contractors currently on site. 02/11/2022- The project has been delayed due to Covid issues, and working further six fire doors left to fit and it is expected that this will be completed visit site and to confirm their satisfaction in a formal letter to HDdUHB.
Admin - General/O 0113168	Jun-21	2021/22		Letter of Fire Safety Matters Premises: Ty Hafren block of flats, Bronglais General Hospital, Caradoc Road, Aberystwyth SY23 1ER Admin - General/00113168		Admin - General/00113168_001	High	1.3. Fire doors should only be kept open by magnetic devices which release when the fire alarm operates.	<del>Mar 22</del> Aug-22	Mar 22 Jun 22 Jul 22 Aug 22 Sep 22 Nov-22	Red	<ul> <li>01/07/2021- Letter from MWWFRS state 'You should complete the work out the demands on your business or undertaking'. Estates now reviewing and shared with Assurance and Risk Officer once finalised.</li> <li>05/01/2022- update being reported to Health &amp; Safety Committee January a forecast completion date of June 2022. Collaborative working is continuin as required.</li> <li>02/03/2022- The project is programmed to commence mid-April 2022 and the MWWFRS in order to confirm and agree any update to delivery dates as 27/04/2022- Collaborative working is continuing with the MWWFRS in order completion date is now the end of July following a short delay appointing the 27/06/2022- It has been necessary to do some addional due diligence work meant moving the completion date to end of Aug 22.</li> <li>29/06/2022- It has been necessary to do some additional due diligence work meant moving the completion date to and of Aug 22.</li> <li>29/06/2022- It has been necessary to do some additional due diligence work meant moving the completion date to any 09/2022.</li> <li>07/09/2022- On track, contractors currently on site.</li> <li>02/11/2022- The project has been delayed due to Covid issues, and working further six fire doors left to fit and it is expected that this will be completed visit site and to confirm their satisfaction in a formal letter to HDdUHB.</li> </ul>

ary 2022- Plans are in place to commence on site with the project in April 2022, with nuing with the MWWFRS in order to confirm and agree any update to delivery dates

nd for completion by the end of June 2022. Collaborative working is continuing with as required.

order to confirm and agree any update to delivery dates as required. Current ig the contractor for the work.

ork with the contactors to confirm accredited status of installation staff. This has

date extension to August 2022 work with the contactors to confirm accredited status of installation staff. This has

king around shift working clinical staff in the residential blocks. There are only a ted by mid November 2022. On completion of the works we will invite MWWFRS to

k outlined in the schedule as soon as possible, balancing the need for safety against and formulating action plan for completion of the work required. Action plan to be

ary 2022- Plans are in place to commence on site with the project in April 2022, with nuing with the MWWFRS in order to confirm and agree any update to delivery dates

nd for completion by the end of June 2022. Collaborative working is continuing with as required.

order to confirm and agree any update to delivery dates as required. Current ing the contractor for the work.

ork with the contactors to confirm accredited status of installation staff. This has

date extension to August 2022

work with the contactors to confirm accredited status of installation staff. This has

king around shift working clinical staff in the residential blocks. There are only a ted by mid November 2022. On completion of the works we will invite MWWFRS to

k outlined in the schedule as soon as possible, balancing the need for safety against and formulating action plan for completion of the work required. Action plan to be

ary 2022- Plans are in place to commence on site with the project in April 2022, with nuing with the MWWFRS in order to confirm and agree any update to delivery dates

and for completion by the end of June 2022. Collaborative working is continuing with as required.

order to confirm and agree any update to delivery dates as required. Current ag the contractor for the work.

vork with the contactors to confirm accredited status of installation staff. This has

date extension to August 2022

work with the contactors to confirm accredited status of installation staff. This has

king around shift working clinical staff in the residential blocks. There are only a ted by mid November 2022. On completion of the works we will invite MWWFRS to

	-					I- · ·					1.	
Reference Number	Date of report	Financial Year	Report Issued By	Report Title	Status of report	Recommendation Reference	Priority Level	Recommendation	Original Completio n Date	Revised Completio n Date	Status (Red- behind schedule, Amber- on schedule, Green- complete)	Progress update/Reason overdue
Admin - General/O 0113168	Jun-21	2021/22	Mid and West Wales Fire and Rescue Service	Letter of Fire Safety Matters Premises: Ty Hafren block of flats, Bronglais General Hospital, Caradoc Road, Aberystwyth SY23 1ER Admin - General/00113168		Admin - General/00113168_001	High	1.4. All self-closing devices are to be regularly inspected and maintained.	<del>Mər 22</del> Aug-22	<del>Mar 22</del> <del>Jun 22</del> <del>Jul 22</del> <del>Aug 22</del> <del>Sep 22</del> Nov-22	Red	01/07/2021- Letter from MWWFRS state 'You should complete the work of the demands on your business or undertaking'. Estates now reviewing and shared with Assurance and Risk Officer once finalised. 05/01/2022- update being reported to Health & Safety Committee January a forecast completion date of June 2022. Collaborative working is continuir as required. 02/03/2022- The project is programmed to commence mid-April 2022 and the MWWFRS in order to confirm and agree any update to delivery dates a 27/04/2022- Collaborative working is continuing with the MWWFRS in order completion date is now the end of July following a short delay appointing t 27/06/2022- It has been necessary to do some addional due diligence work meant moving the completion date to end of Aug 22. 29/06/2022 – It has been necessary to do some additional due diligence work meant moving the completion date to 30/09/2022. 07/09/2022- It has been necessary to do some additional due diligence work meant moving the completion date to 30/09/2022. 07/09/2022- On track, contractors currently on site. 02/11/2022- The project has been delayed due to Covid issues, and workin further six fire doors left to fit and it is expected that this will be completed visit site and to confirm their satisfaction in a formal letter to HDdUHB.
Admin - General/0 0113168	Jun-21	2021/22	Mid and West Wales Fire and Rescue Service	Letter of Fire Safety Matters Premises: Ty Hafren block of flats, Bronglais General Hospital, Caradoc Road, Aberystwyth SY23 1ER Admin - General/00113168		Admin - General/00113168_002	High	2.1. The staircases should be maintained with suitable materials to provide a fire resisting standard of at least 30 minutes. For example, the post box which opens on to the protected staircase.	<del>Mar 22</del> Aug-22	Mar 22 Jun 22 Jul 22 Aug 22 Sep 22 Nov-22	Red	01/07/2021- Letter from MWWFRS state 'You should complete the work of the demands on your business or undertaking'. Estates now reviewing and shared with Assurance and Risk Officer once finalised. 05/01/2022- update being reported to Health & Safety Committee January a forecast completion date of June 2022. Collaborative working is continuir as required. 02/03/2022- The project is programmed to commence mid-April 2022 and the MWWFRS in order to confirm and agree any update to delivery dates a 27/04/2022- Collaborative working is continuing with the MWWFRS in ord- completion date is now the end of July following a short delay appointing t 27/06/2022- It has been necessary to do some addional due diligence work meant moving the completion date to and of Aug 22. 29/06/2022 – correspondence received from MWWFRS confirming the dat 23/08/2022- It has been necessary to do some additional due diligence work meant moving the completion date to 30/09/2022. 07/09/2022- On track, contractors currently on site. 02/11/2022- The project has been delayed due to Covid issues, and workin further six fire doors left to fit and it is expected that this will be completed visit site and to confirm their satisfaction in a formal letter to HDdUHB
Admin - General/0 0113168	Jun-21	2021/22		Letter of Fire Safety Matters Premises: Ty Hafren block of flats, Bronglais General Hospital, Caradoc Road, Aberystwyth SY23 1ER Admin - General/00113168		Admin - General/00113168_002	High	2.2. All openings in the walls, floors, partitions, and ceilings throughout the premises that are provided for the passage of service piping, ducts, or cables, are to be sealed or bushed to at least 30- minute standard of fire resistance.	<del>Mər 22</del> Aug-22	Mar 22 Jun 22 Jul 22 Aug 22 Sep 22 Nov-22	Red	01/07/2021- Letter from MWWFRS state 'You should complete the work ou the demands on your business or undertaking'. Estates now reviewing and shared with Assurance and Risk Officer once finalised. 05/01/2022- update being reported to Health & Safety Committee January a forecast completion date of June 2022. Collaborative working is continuin as required. 02/03/2022- The project is programmed to commence mid-April 2022 and the MWWFRS in order to confirm and agree any update to delivery dates a 27/04/2022- Collaborative working is continuing with the MWWFRS in orde completion date is now the end of July following a short delay appointing tl 27/06/2022- It has been necessary to do some addional due diligence work meant moving the completion date to end of Aug 22. 29/06/2022 - correspondence received from MWWFRS confirming the dat do some additional due diligence work with the contactors to confirm accre 30/09/2022. 07/09/2022- On track, contractors currently on site. 02/11/2022- The project has been delayed due to Covid issues, and working further six fire doors left to fit and it is expected that this will be completed visit site and to confirm their satisfaction in a formal letter to HDdUHB.

ary 2022- Plans are in place to commence on site with the project in April 2022, with nuing with the MWWFRS in order to confirm and agree any update to delivery dates

and for completion by the end of June 2022. Collaborative working is continuing with es as required.

order to confirm and agree any update to delivery dates as required. Current ng the contractor for the work.

work with the contactors to confirm accredited status of installation staff. This has

date extension to August 2022

work with the contactors to confirm accredited status of installation staff. This has

rking around shift working clinical staff in the residential blocks. There are only a eted by mid November 2022. On completion of the works we will invite MWWFRS to

k outlined in the schedule as soon as possible, balancing the need for safety against and formulating action plan for completion of the work required. Action plan to be

ary 2022- Plans are in place to commence on site with the project in April 2022, with nuing with the MWWFRS in order to confirm and agree any update to delivery dates

and for completion by the end of June 2022. Collaborative working is continuing with es as required.

order to confirm and agree any update to delivery dates as required. Current ng the contractor for the work.

ork with the contactors to confirm accredited status of installation staff. This has

date extension to August 2022

work with the contactors to confirm accredited status of installation staff. This has

king around shift working clinical staff in the residential blocks. There are only a ted by mid November 2022. On completion of the works we will invite MWWFRS to

k outlined in the schedule as soon as possible, balancing the need for safety against and formulating action plan for completion of the work required. Action plan to be

ary 2022- Plans are in place to commence on site with the project in April 2022, with nuing with the MWWFRS in order to confirm and agree any update to delivery dates

and for completion by the end of June 2022. Collaborative working is continuing with es as required.

order to confirm and agree any update to delivery dates as required. Current ng the contractor for the work.

vork with the contactors to confirm accredited status of installation staff. This has

date extension to August 2022 23/08/2022- It has been necessary to ccredited status of installation staff. This has meant moving the completion date to

rking around shift working clinical staff in the residential blocks. There are only a eted by mid November 2022. On completion of the works we will invite MWWFRS to

Reference	Date of	Financial	Report Issued	Report Title	Status of	Recommendation	Priority	Recommendation	Original	Revised	Status	Progress update/Reason overdue
Number	report	Year	Ву		report	Reference	Level		n Date	Completio n Date	behind schedule, Amber- on schedule, Green- complete)	
Admin - General/0 0113168	Jun-21		Mid and West Wales Fire and Rescue Service	Letter of Fire Safety Matters Premises: Ty Hafren block of flats, Bronglais General Hospital, Caradoc Road, Aberystwyth SY23 1ER Admin - General/00113168		Admin - General/00113168_003	High	3.1 The electrical fuse board within the cupboards should be boxed in by 30 minutes fire resistant OR All combustible materials should be removed from the cupboard.	Aug-22	Mar 22 Jun 22 Jul 22 Aug 22 Sep 22 Nov-22	Red	01/07/2021- Letter from MWWFRS state 'You should complete the work o the demands on your business or undertaking'. Estates now reviewing and shared with Assurance and Risk Officer once finalised. 05/01/2022- update being reported to Health & Safety Committee January a forecast completion date of June 2022. Collaborative working is continuir as required. 02/03/2022- The project is programmed to commence mid-April 2022 and the MWWFRS in order to confirm and agree any update to delivery dates a 27/04/2022- Collaborative working is continuing with the MWWFRS in ord completion date is now the end of July following a short delay appointing t 27/06/2022- It has been necessary to do some addional due diligence work meant moving the completion date to end of Aug 22. 29/06/2022 – correspondence received from MWWFRS confirming the dat 23/08/2022- It has been necessary to do some additional due diligence work meant moving the completion date to 30/09/2022. 07/09/2022- On track, contractors currently on site. 02/11/2022- The project has been delayed due to Covid issues, and workin further six fire doors left to fit and it is expected that this will be completed visit site and to confirm their satisfaction in a formal letter to HDdUHB.
BFS/KS/A MD/00106 219	Apr-22	2022/23	Mid and West Wales Fire and Rescue Service	Letter of Fire Safety Matters Premises: PRINCE PHILLIP HOSPITAL, BRYNGWYN MAWR, LLANELLI, SA14 8QF BFS/KS/AMD/0010621 9	Open	BFS/KS/AMD/00106219_ 001	High	Item 1- R1. A fire door survey is required at the Prince Phillip site. Due to a number of defects found at the time of inspection.	Oct-22	<del>Oct 22</del> N/K	Red	27/06/2022- The action plan to deliver these works is now nearing comple formal sign off from MWWFRS, so we are in full agreement with them as to 07/09/2022- Head of Estates Risk & Compliance to send revised action plan 02/11/2022- A meeting is planned for mid November 2022 with MWWFRS position will be fully explained as part of this briefing. It is expected that th programme of prioritised works which will be undertaken over the next 6 r then the UHB would need to adjust the investment programme to rely on Business Case approach for the majority of the work programme which will follow up discussions with MWWFRS/WG to formalise this position. It is an HDdUHB can plan accordingly in terms of any escalation to WG.
BFS/KS/A MD/00106 219	Apr-22	2022/23	Mid and West Wales Fire and Rescue Service	Letter of Fire Safety Matters Premises: PRINCE PHILLIP HOSPITAL, BRYNGWYN MAWR, LLANELLI, SA14 8QF BFS/KS/AMD/0010621 9	Open	BFS/KS/AMD/00106219_ 002	High	<ul> <li>Item 1- R2. The following door should be replaced with fire doors providing 30/60 minutes fire resistance (Dependant on the location of the door). Panels or partitions above or at the sides of the doors should provide a similar degree of fire resistance.</li> <li>Bryngofal – door 690, door from main corridor to command area and the cut door in the medical infirmary.</li> <li>Residential blocks (2 to 7) - a number of flat / bedroom doors within these residences (for this action refer to point 1 fire door survey).</li> </ul>		<del>Oct 22</del> N/K	Red	27/06/2022- The action plan to deliver these works is now nearing comple formal sign off from MWWFRS, so we are in full agreement with them as to 07/09/2022- Head of Estates Risk & Compliance to send revised action plan 02/11/2022- A meeting is planned for mid November 2022 with MWWFRS position will be fully explained as part of this briefing. It is expected that th programme of prioritised works which will be undertaken over the next 6 or then the UHB would need to adjust the investment programme to rely on I Business Case approach for the majority of the work programme which will follow up discussions with MWWFRS/WG to formalise this position. It is an HDdUHB can plan accordingly in terms of any escalation to WG.
BFS/KS/A MD/00106 219		2022/23	Mid and West Wales Fire and Rescue Service	Letter of Fire Safety Matters Premises: PRINCE PHILLIP HOSPITAL, BRYNGWYN MAWR, LLANELLI, SA14 8QF BFS/KS/AMD/0010621 9	Open	BFS/KS/AMD/00106219_ 003	High	Item 1- R3. All doors on rooms within Block 2 housing Combi boilers are to be fitted with an air transfer grille, it should only be fitted with one that is capable of sealing both by thermal initiation and by interface with smoke sensors either directly or via a fire alarm panel(Dependant on the type of ventilation required for the appliance). The air transfer grill should conform to a relevant standard e.g.BS 8214:2016. If these appliances do not require this type of ventilation.		<del>Oct 22</del> N/K	Red	27/06/2022- The action plan to deliver these works is now nearing comple formal sign off from MWWFRS, so we are in full agreement with them as to 07/09/2022- Head of Estates Risk & Compliance to send revised action plan 02/11/2022- A meeting is planned for mid November 2022 with MWWFRS position will be fully explained as part of this briefing. It is expected that th programme of prioritised works which will be undertaken over the next 6 r then the UHB would need to adjust the investment programme to rely on Business Case approach for the majority of the work programme which wil follow up discussions with MWWFRS/WG to formalise this position. It is an HDdUHB can plan accordingly in terms of any escalation to WG.
BFS/KS/A MD/00106 219		2022/23	Mid and West Wales Fire and Rescue Service	Letter of Fire Safety Matters Premises: PRINCE PHILLIP HOSPITAL, BRYNGWYN MAWR, LLANELLI, SA14 8QF BFS/KS/AMD/0010621 9	Open	BFS/KS/AMD/00106219_ 005	High	<ul> <li>Item 1- R5. Fire resisting doors need to be fitted with:</li> <li>A self-closing device including fire alarm activated Self closers.</li> <li>Intumescent strips and smoke seals.</li> <li>Three brass/steel hinges.</li> <li>Fire doors should conform to a relevant standard e.g. WHTM 05-02</li> <li>Appendix C: Doors and door-sets Appendix B (including Appendix C</li> <li>Table B1) of Approved Document B Volume 2 Buildings other than dwelling houses.</li> <li>B5 7273-4:2015 Actuation of release mechanisms for doors</li> <li>B5 8214:2016 - timber-based fire door assemblies – Code of Practice.</li> <li>Compliance with this or an equivalent standard will normally satisfy the requirement.</li> </ul>	Oct-22	<del>Oct 22</del> N/K	Red	27/06/2022- The action plan to deliver these works is now nearing comple formal sign off from MWWFRS, so we are in full agreement with them as to 07/09/2022- Head of Estates Risk & Compliance to send revised action plan 02/11/2022- A meeting is planned for mid November 2022 with MWWFRS position will be fully explained as part of this briefing. It is expected that th programme of prioritised works which will be undertaken over the next 6 i then the UHB would need to adjust the investment programme to rely on I Business Case approach for the majority of the work programme which will follow up discussions with MWWFRS/WG to formalise this position. It is an HDdUHB can plan accordingly in terms of any escalation to WG. 02/11/2022- A meeting is planned for mid November 2022 with MWWFRS position will be fully explained as part of this briefing. It is expected that th programme of prioritised works which will be undertaken over the next 6 i then the UHB would need to adjust the investment programme to rely on I Business Case approach for the majority of the work programme to rely on I Business Case approach for the majority of the work programme to rely on I Business Case approach for the majority of the work programme which will follow up discussions with MWWFRS/WG to formalise this position. It is an HDdUHB can plan accordingly in terms of any escalation to WG.

ary 2022- Plans are in place to commence on site with the project in April 2022, with nuing with the MWWFRS in order to confirm and agree any update to delivery dates

nd for completion by the end of June 2022. Collaborative working is continuing with as required.

order to confirm and agree any update to delivery dates as required. Current ag the contractor for the work.

ork with the contactors to confirm accredited status of installation staff. This has

date extension to August 2022

work with the contactors to confirm accredited status of installation staff. This has

king around shift working clinical staff in the residential blocks. There are only a ted by mid November 2022. On completion of the works we will invite MWWFRS to

pletion and we plan to have this finished by mid-July 2022. This will be subject to s to the programming of work and the priorities established in different areas. olan to Assurance and Risk team.

RS to consider all investment programmes across the UHB Estate and the PPH the MWWFRS will be supportive of this approach given that we already have a 6 months. Should the Estates Funding Advisor Board (EFAB) bids be unsuccessful on Discretionary programme investment in the first instance. This will then require a will inevitably extend the timelines. If this was the case, there would need to be anticipated that the EFAB position will be clear by the end of December 2022 so the

pletion and we plan to have this finished by mid-July 2022. This will be subject to s to the programming of work and the priorities established in different areas. plan to Assurance and Risk team.

RS to consider all investment programmes across the UHB Estate and the PPH the MWWFRS will be supportive of this approach given that we already have a 6 months. Should the Estates Funding Advisor Board (EFAB) bids be unsuccessful on Discretionary programme investment in the first instance. This will then require a will inevitably extend the timelines. If this was the case, there would need to be anticipated that the EFAB position will be clear by the end of December 2022 so the

pletion and we plan to have this finished by mid-July 2022. This will be subject to s to the programming of work and the priorities established in different areas. plan to Assurance and Risk team.

RS to consider all investment programmes across the UHB Estate and the PPH the MWWFRS will be supportive of this approach given that we already have a 6 months. Should the Estates Funding Advisor Board (EFAB) bids be unsuccessful on Discretionary programme investment in the first instance. This will then require a will inevitably extend the timelines. If this was the case, there would need to be anticipated that the EFAB position will be clear by the end of December 2022 so the

pletion and we plan to have this finished by mid-July 2022. This will be subject to s to the programming of work and the priorities established in different areas. olan to Assurance and Risk team.

RS to consider all investment programmes across the UHB Estate and the PPH the MWWFRS will be supportive of this approach given that we already have a 6 months. Should the Estates Funding Advisor Board (EFAB) bids be unsuccessful on Discretionary programme investment in the first instance. This will then require a will inevitably extend the timelines. If this was the case, there would need to be anticipated that the EFAB position will be clear by the end of December 2022 so the

RS to consider all investment programmes across the UHB Estate and the PPH the MWWFRS will be supportive of this approach given that we already have a 6 months. Should the Estates Funding Advisor Board (EFAB) bids be unsuccessful on Discretionary programme investment in the first instance. This will then require a will inevitably extend the timelines. If this was the case, there would need to be anticipated that the EFAB position will be clear by the end of December 2022 so the

Reference Number	report	Financial Year	Report Issued By	Report Title	Status of report	Recommendation Reference	Priority Level	Recommendation	n Date	Revised Completio n Date	behind schedule, Amber- on schedule, Green- complete)	Progress update/Reason overdue
BFS/KS/A MD/00106 219	Apr-22	2022/23	Mid and West Wales Fire and Rescue Service	Letter of Fire Safety Matters Premises: PRINCE PHILLIP HOSPITAL, BRYNGWYN MAWR, LLANELLI, SA14 8QF BFS/KS/AMD/0010621 9	Open	BFS/KS/AMD/00106219_ 007	High	Item 3- R7. The existing fire warning system must be extended as necessary to conform fully to BS 5839-1:2017 Category L1 within the following areas. •Bryngofal red zone storage area main building previously a bathroom. • The demountable structures. • And any other room converted into a risk room within the Prince Phillip site. All work involving the fire alarm should be carried out in accordance with BS 5839-1 current edition, HTM 0503 B Section 4 and paragraph 4.6.	Oct-22	<del>Oct 22</del> N/K	Red	27/06/2022- The action plan to deliver these works is now nearing comple formal sign off from MWWFRS, so we are in full agreement with them as t 07/09/2022- Head of Estates Risk & Compliance to send revised action pla 02/11/2022- A meeting is planned for mid November 2022 with MWWFRS position will be fully explained as part of this briefing. It is expected that th programme of prioritised works which will be undertaken over the next 6 then the UHB would need to adjust the investment programme to rely on Business Case approach for the majority of the work programme which wi follow up discussions with MWWFRS/WG to formalise this position. It is ar HDdUHB can plan accordingly in terms of any escalation to WG.
Admin - General/0 0113169	Jun-21	2021/22	Mid and West Wales Fire and Rescue Service	Letter of Fire Safety Matters Premises: Ty Dyfi block of flats, Bronglais General Hospital, Caradoc Road, Aberystwyth. SY23 IER Admin - General/00113169	Open	Admin - General/00113169_001	High	1.1. A number of fire resisting doors were found to have defects. All fire resisting doors throughout the premises are to be examined and repaired or replaced to ensure they are effectively self-closing onto their rebates. Gaps between door edges and frames are to be no more than 3 mm	<del>Mər-22</del> Aug-22	Mar-22 Jun-22 Jul-22 Aug-22 Sep-22 Nov-22	Red	01/07/2021- Letter from MWWFRS state 'You should complete the work of the demands on your business or undertaking'. Estates now reviewing and shared with Assurance and Risk Officer once finalised. 05/01/2022- update being reported to Health & Safety Committee January a forecast completion date of June 2022. Collaborative working is continui as required. 02/03/2022- The project is programmed to commence mid-April 2022 and the MWWFRS in order to confirm and agree any update to delivery dates : 27/04/2022- Collaborative working is continuing with the MWWFRS in order completion date is now the end of July following a short delay appointing 27/06/2022- It has been necessary to do some addional due diligence wor meant moving the completion date to and fug 22. 29/06/2022 – It has been necessary to do some additional due diligence wor meant moving the completion date to 30/09/2022. 07/09/2022- It has been necessary to do some additional due diligence wor meant moving the completion date to 30/09/2022. 07/09/2022- The project has been delayed due to Covid issues, and workin further six fire doors left to fit and it is expected that this will be complete visit site and to confirm their satisfaction in a formal letter to HDdUHB.
Admin - General/0 0113169	Jun-21	2021/22	Mid and West Wales Fire and Rescue Service	Letter of Fire Safety Matters Premises: Ty Dyfi block of flats, Bronglais General Hospital, Caradoc Road, Aberystwyth. SY23 IER Admin - General/00113169	Open	Admin - General/00113169_001	High	1.2. Self-closing devices on all fire resisting doors are to be checked and if required adjusted, repaired, or replaced so the doors close completely into their rebates.	<del>Mar-22</del> Aug-22	Mar 22 Jun 22 Jul 22 Aug 22 Sep 22 Nov-22	Red	01/07/2021- Letter from MWWFRS state 'You should complete the work of the demands on your business or undertaking'. Estates now reviewing an shared with Assurance and Risk Officer once finalised. 05/01/2022- update being reported to Health & Safety Committee Januar a forecast completion date of June 2022. Collaborative working is continui as required. 02/03/2022- The project is programmed to commence mid-April 2022 and the MWWFRS in order to confirm and agree any update to delivery dates. 27/04/2022- Collaborative working is continuing with the MWWFRS in order completion date is now the end of July following a short delay appointing 27/06/2022- It has been necessary to do some addional due diligence wor meant moving the completion date to end of Aug 22. 29/06/2022 - correspondence received from MWWFRS confirming the da 23/08/2022- It has been necessary to do some additional due diligence wor meant moving the completion date to 30/09/2022. 07/09/2022- On track, contractors currently on site. 02/11/2022- The project has been delayed due to Covid issues, and workin further six fire doors left to fit and it is expected that this will be complete visit site and to confirm their satisfaction in a formal letter to HDdUHB.
Admin - General/0 0113169	Jun-21	2021/22	Mid and West Wales Fire and Rescue Service	Letter of Fire Safety Matters Premises: Ty Dyfi block of flats, Bronglais General Hospital, Caradoc Road, Aberystwyth. SY23 1ER Admin - General/00113169	Open	Admin - General/00113169_001	High	1.3. Fire doors should only be kept open by magnetic devices that releases when the fire alarm operate.	<del>Mar-22</del> Aug-22	Mar-22 Jun-22 Jul-22 Aug-22 Sep-22 Nov-22	Red	01/07/2021- Letter from MWWFRS state 'You should complete the work of the demands on your business or undertaking'. Estates now reviewing and shared with Assurance and Risk Officer once finalised. 05/01/2022- update being reported to Health & Safety Committee January a forecast completion date of June 2022. Collaborative working is continui as required. 02/03/2022- The project is programmed to commence mid-April 2022 and the MWWFRS in order to confirm and agree any update to delivery dates a 27/04/2022- Collaborative working is continuing with the MWWFRS in ord completion date is now the end of July following a short delay appointing to 27/06/2022- It has been necessary to do some addional due diligence wor meant moving the completion date to end of Aug 22. 29/06/2022- It has been necessary to do some additional due diligence wor meant moving the completion date to 30/09/2022. 07/09/2022- On track, contractors currently on site. 02/11/2022- The project has been delayed due to Covid issues, and workir further six fire doors left to fit and it is expected that this will be completed visit site and to confirm their satisfaction in a formal letter to HDdUHB.

pletion and we plan to have this finished by mid-July 2022. This will be subject to s to the programming of work and the priorities established in different areas. plan to Assurance and Risk team.

FRS to consider all investment programmes across the UHB Estate and the PPH t the MWWFRS will be supportive of this approach given that we already have a t 6 months. Should the Estates Funding Advisor Board (EFAB) bids be unsuccessful on Discretionary programme investment in the first instance. This will then require a will inevitably extend the timelines. If this was the case, there would need to be s anticipated that the EFAB position will be clear by the end of December 2022 so the

k outlined in the schedule as soon as possible, balancing the need for safety against and formulating action plan for completion of the work required. Action plan to be

ary 2022- Plans are in place to commence on site with the project in April 2022, with nuing with the MWWFRS in order to confirm and agree any update to delivery dates

and for completion by the end of June 2022. Collaborative working is continuing with es as required.

order to confirm and agree any update to delivery dates as required. Current ng the contractor for the work.

ork with the contactors to confirm accredited status of installation staff. This has

date extension to August 2022

work with the contactors to confirm accredited status of installation staff. This has

rking around shift working clinical staff in the residential blocks. There are only a eted by mid November 2022. On completion of the works we will invite MWWFRS to

k outlined in the schedule as soon as possible, balancing the need for safety against and formulating action plan for completion of the work required. Action plan to be

ary 2022- Plans are in place to commence on site with the project in April 2022, with nuing with the MWWFRS in order to confirm and agree any update to delivery dates

and for completion by the end of June 2022. Collaborative working is continuing with es as required.

order to confirm and agree any update to delivery dates as required. Current ng the contractor for the work.

ork with the contactors to confirm accredited status of installation staff. This has

date extension to August 2022

work with the contactors to confirm accredited status of installation staff. This has

king around shift working clinical staff in the residential blocks. There are only a ted by mid November 2022. On completion of the works we will invite MWWFRS to

k outlined in the schedule as soon as possible, balancing the need for safety against and formulating action plan for completion of the work required. Action plan to be

ary 2022- Plans are in place to commence on site with the project in April 2022, with nuing with the MWWFRS in order to confirm and agree any update to delivery dates

and for completion by the end of June 2022. Collaborative working is continuing with es as required.

order to confirm and agree any update to delivery dates as required. Current ng the contractor for the work.

ork with the contactors to confirm accredited status of installation staff. This has

date extension to August 2022

work with the contactors to confirm accredited status of installation staff. This has

king around shift working clinical staff in the residential blocks. There are only a ted by mid November 2022. On completion of the works we will invite MWWFRS to

D-1	Det 6	<b>Figure 1</b> • •	Demost In.	Demonst Title	Chature 1	Decommendati	Deicerit	Deserve and ation	0-1-1-1	Device	Chature	Ducana undeta /Dacana auroduc
Refere Numbe	r report	Financial Year	By	Report Title	Status of report	Recommendation Reference	Priority Level	Recommendation	Original Completio n Date	n Date	behind schedule, Amber- on schedule, Green- complete)	Progress update/Reason overdue
Admin Genera 011316	9	2021/22	Mid and West Wales Fire and Rescue Service	Letter of Fire Safety Matters Premises: Ty Dyfi block of flats, Bronglais General Hospital, Caradoc Road, Aberystwyth. SY23 1ER Admin - General/00113169		Admin - General/00113169_001	High	1.4. All self-closing devices are to be regularly inspected and maintained.	Aug-22	Mar-22 Jun-22 Jul-22 Aug-22 Sep-22 Nov-22	Red	01/07/2021- Letter from MWWFRS state 'You should complete the work ou the demands on your business or undertaking'. Estates now reviewing and shared with Assurance and Risk Officer once finalised. 05/01/2022- update being reported to Health & Safety Committee January a forecast completion date of June 2022. Collaborative working is continuin as required. 02/03/2022- The project is programmed to commence mid-April 2022 and the MWWFRS in order to confirm and agree any update to delivery dates a: 27/04/2022- Collaborative working is continuing with the MWWFRS in order completion date is now the end of July following a short delay appointing th 27/06/2022- It has been necessary to do some addional due diligence work meant moving the completion date to end of Aug 22. 29/06/2022 - thas been necessary to do some additonal due diligence work meant moving the completion date to a 30/09/2022. 07/09/2022- On track, contractors currently on site. 02/11/2022- The project has been delayed due to Covid issues, and working further six fire doors left to fit and it is expected that this will be completed visit site and to confirm their satisfaction in a formal letter to HDdUHB.
Admin Genera 011316	/0	2021/22	Mid and West Wales Fire and Rescue Service	Letter of Fire Safety Matters Premises: Ty Dyfi block of flats, Bronglais General Hospital, Caradoc Road, Aberystwyth. SY23 1ER Admin - General/00113169	Open	Admin - General/00113169_002	High	2.1. The staircases should be maintained with suitable materials to provide a fire resisting standard of at least 30 minutes.	Mar 22 Aug-22	Mar 22 Jun 22 Jul 22 Aug 22 Sep 22 Nov-22	Red	01/07/2021- Letter from MWWFRS state 'You should complete the work of the demands on your business or undertaking'. Estates now reviewing and shared with Assurance and Risk Officer once finalised. 05/01/2022- update being reported to Health & Safety Committee January a forecast completion date of June 2022. Collaborative working is continuin as required. 02/03/2022- The project is programmed to commence mid-April 2022 and the MWWFRS in order to confirm and agree any update to delivery dates a 27/04/2022- Collaborative working is continuing with the MWWFRS in order completion date is now the end of July following a short delay appointing th 27/06/2022- It has been necessary to do some addional due diligence work meant moving the completion date to end of Aug 22. 29/06/2022 – correspondence received from MWWFRS confirming the date to do some additional due diligence work with the contactors to confirm ac to 30/09/2022. On track, contractors currently on site. 02/11/2022- The project has been delayed due to Covid issues, and working further six fire doors left to fit and it is expected that this will be completed
Admin Genera 011316	/0	2021/22		Letter of Fire Safety Matters Premises: Ty Dyfi block of flats, Bronglais General Hospital, Caradoc Road, Aberystwyth. SY23 1ER Admin - General/00113169		Admin - General/00113169_002	High	2.2. All openings in the walls, floors, partitions, and ceilings throughout the premises provided for the passage of service piping, ducts, or cables, are to be sealed or bushed to at least 30-minute standard of fire resistance.		Mar 22 Jun 22 Jul 22 Aug 22 Sep 22 Nov-22	Red	<ul> <li>wich eith and to confirm their catifaction in a formal latter to LIDdI IHB</li> <li>01/07/2021- Letter from MWWFRS state 'You should complete the work out the demands on your business or undertaking'. Estates now reviewing and shared with Assurance and Risk Officer once finalised.</li> <li>05/01/2022- update being reported to Health &amp; Safety Committee January a forecast completion date of June 2022. Collaborative working is continuin as required.</li> <li>02/03/2022- The project is programmed to commence mid-April 2022 and the MWWFRS in order to confirm and agree any update to delivery dates as 27/04/2022- Collaborative working is continuing with the MWWFRS in order completion date of July following a short delay appointing the 27/06/2022- It has been necessary to do some addional due diligence work meant moving the completion date to end of Aug 22.</li> <li>29/06/2022- It has been necessary to do some additional due diligence work meant moving the completion date to and of Aug 22.</li> <li>29/06/2022- It has been necessary to do some additional due diligence work meant moving the completion date to any of Aug 22.</li> <li>29/06/2022- It has been necessary to do some additional due diligence work meant moving the completion date to 30/09/2022.</li> <li>07/09/2022- On track, contractors currently on site.</li> <li>02/11/2022- The project has been delayed due to Covid issues, and working further six fire doors left to fit and it is expected that this will be completed visit site and to confirm their satisfaction in a formal letter to HDdUHB.</li> </ul>
Admin Genera 011316	/0	2021/22	Mid and West Wales Fire and Rescue Service	Letter of Fire Safety Matters Premises: Ty Dyfi block of flats, Bronglais General Hospital, Caradoc Road, Aberystwyth. SY23 1ER Admin - General/00113169	Open	Admin - General/00113169_003	High	3.1 The electrical fuse board within the cupboards should be boxed in by 30 minutes fire resistant OR All combustible materials should be removed from the cupboard.	Aug-22	Mar 22 Jun 22 Jul 22 Aug 22 Sep 22 Nov-22	Red	01/07/2021- Letter from MWWFRS state 'You should complete the work out the demands on your business or undertaking'. Estates now reviewing and shared with Assurance and Risk Officer once finalised. 05/01/2022- update being reported to Health & Safety Committee January a forecast completion date of June 2022. Collaborative working is continuin as required. 02/03/2022- The project is programmed to commence mid-April 2022 and i the MWWFRS in order to confirm and agree any update to delivery dates as 27/04/2022- Collaborative working is continuing with the MWWFRS in order completion date is now the end of July following a short delay appointing th 27/06/2022- It has been necessary to do some addional due diligence work meant moving the completion date to and of Aug 22. 29/06/2022- It has been necessary to do some additional due diligence work meant moving the completion date to 30/09/2022. 07/09/2022- On track, contractors currently on site. 02/11/2022- The project has been delayed due to Covid issues, and working further six fire doors left to fit and it is expected that this will be completed visit site and to confirm their satisfaction in a formal letter to HDdUHB.

ary 2022- Plans are in place to commence on site with the project in April 2022, with nuing with the MWWFRS in order to confirm and agree any update to delivery dates

nd for completion by the end of June 2022. Collaborative working is continuing with as required.

order to confirm and agree any update to delivery dates as required. Current ig the contractor for the work.

ork with the contactors to confirm accredited status of installation staff. This has

date extension to August 2022 work with the contactors to confirm accredited status of installation staff. This has

king around shift working clinical staff in the residential blocks. There are only a ted by mid November 2022. On completion of the works we will invite MWWFRS to

k outlined in the schedule as soon as possible, balancing the need for safety against and formulating action plan for completion of the work required. Action plan to be

ary 2022- Plans are in place to commence on site with the project in April 2022, with nuing with the MWWFRS in order to confirm and agree any update to delivery dates

and for completion by the end of June 2022. Collaborative working is continuing with es as required.

order to confirm and agree any update to delivery dates as required. Current ig the contractor for the work.

ork with the contactors to confirm accredited status of installation staff. This has

date extension to August 2022 23/08/2022- It has been necessary n accredited status of installation staff. This has meant moving the completion date

king around shift working clinical staff in the residential blocks. There are only a ted by mid November 2022. On completion of the works we will invite MWWFRS to

k outlined in the schedule as soon as possible, balancing the need for safety against and formulating action plan for completion of the work required. Action plan to be

ary 2022- Plans are in place to commence on site with the project in April 2022, with nuing with the MWWFRS in order to confirm and agree any update to delivery dates

nd for completion by the end of June 2022. Collaborative working is continuing with as required.

order to confirm and agree any update to delivery dates as required. Current ig the contractor for the work.

ork with the contactors to confirm accredited status of installation staff. This has

date extension to August 2022.

work with the contactors to confirm accredited status of installation staff. This has

king around shift working clinical staff in the residential blocks. There are only a ted by mid November 2022. On completion of the works we will invite MWWFRS to

k outlined in the schedule as soon as possible, balancing the need for safety against and formulating action plan for completion of the work required. Action plan to be

ary 2022- Plans are in place to commence on site with the project in April 2022, with nuing with the MWWFRS in order to confirm and agree any update to delivery dates

and for completion by the end of June 2022. Collaborative working is continuing with as required.

order to confirm and agree any update to delivery dates as required. Current ag the contractor for the work.

ork with the contactors to confirm accredited status of installation staff. This has

date extension to August 2022.

work with the contactors to confirm accredited status of installation staff. This has

rking around shift working clinical staff in the residential blocks. There are only a eted by mid November 2022. On completion of the works we will invite MWWFRS to

Reference Number	Date of report	Financial Year	Report Issued By	Report Title	Status of report	Recommendation Reference	Priority Level	Recommendation	Original Completio n Date	Revised Completio n Date	Status (Red- behind schedule, Amber- on schedule, Green- complete)	Progress update/Reason overdue
Admin - General00 295247	Jun-21	2021/22	Mid and West Wales Fire and Rescue Service	Letter of Fire Safety Matters Premises: Ty Aeron block of flats, Bronglais General Hospital, Caradoc Road, Aberystwyth. SY23 1ER Admin - General00295247		Admin - General00295247_001	High	1.1. A number of fire resisting doors were found to have defects. All fire resisting doors throughout the premises are to be examined and repaired or replaced to ensure they are effectively self-closing onto their rebates. Gaps between door edge and frame are to be no more than 3 mm	Mar 22 Aug-22	Mar 22 Jun 22 Jul 22 Aug 22 Sep 22 Nov-22	Red	01/07/2021- Letter from MWWFRS state 'You should complete the work out the demands on your business or undertaking'. Estates now reviewing and shared with Assurance and Risk Officer once finalised. 05/01/2022- update being reported to Health & Safety Committee January a forecast completion date of June 2022. Collaborative working is continuin as required. 02/03/2022- The project is programmed to commence mid-April 2022 and the MWWFRS in order to confirm and agree any update to delivery dates as 27/04/2022- Collaborative working is continuing with the MWWFRS in order completion date is now the end of July following a short delay appointing th 27/06/2022- It has been necessary to do some additional due diligence work meant moving the completion date to end of Aug 22. 29/06/2022 - thas been necessary to do some additional due diligence work meant moving the completion date to 30/09/2022. 07/09/2022- On track, contractors currently on site. 02/11/2022- The project has been delayed due to Covid issues, and working further six fire doors left to fit and it is expected that this will be completed wisit site and to confirm their satifaction in a formal letter to HDdUHB
Admin - General00 295247	Jun-21	2021/22	Mid and West Wales Fire and Rescue Service	Letter of Fire Safety Matters Premises: Ty Aeron block of flats, Bronglais General Hospital, Caradoc Road, Aberystwyth. SY23 1ER Admin - General00295247		Admin - General00295247_001	High	1.2. Self-closing devices on all fire resisting doors are to be checked and if required be adjusted, repaired, or replaced so the doors close completely into their rebates.	<del>Mar 22</del> Aug-22	<del>Mar 22</del> <del>Jul 22</del> <del>Jul 22</del> <del>Aug 22</del> <del>Sep 22</del> Nov-22	Red	01/07/2021- Letter from MWWFRS state 'You should complete the work ou the demands on your business or undertaking'. Estates now reviewing and shared with Assurance and Risk Officer once finalised. 05/01/2022- update being reported to Health & Safety Committee January a forecast completion date of June 2022. Collaborative working is continuin as required. 02/03/2022- The project is programmed to commence mid-April 2022 and the MWWFRS in order to confirm and agree any update to delivery dates a 27/04/2022- Collaborative working is continuing with the MWWFRS in order completion date is now the end of July following a short delay appointing tl 27/06/2022- It has been necessary to do some addional due diligence work meant moving the completion date to end of Aug 22. 29/06/2022 – torrespondence received from MWWFRS confirming the dat 23/08/2022- It has been necessary to do some additional due diligence work meant moving the completion date to 30/09/2022. 07/09/2022- On track, contractors currently on site. 02/11/2022- The project has been delayed due to Covid issues, and working further six fire doors left to fit and it is expected that this will be completed visit site and to confirm their satisfaction in a formal letter to HDdUHB.
Admin - General00 295247	Jun-21	2021/22	Mid and West Wales Fire and Rescue Service	Letter of Fire Safety Matters Premises: Ty Aeron block of flats, Bronglais General Hospital, Caradoc Road, Aberystwyth. SY23 1ER Admin - General00295247		Admin - General00295247_001	High	1.3. Fire doors should only be kept open by magnetic devices which release when the fire alarm operates.	<del>Mar-22</del> Aug-22	<del>Mar 22 Jun 22 Jul 22 Aug 22 Sep 22 Nov-22</del>	Red	01/07/2021- Letter from MWWFRS state 'You should complete the work ou the demands on your business or undertaking'. Estates now reviewing and shared with Assurance and Risk Officer once finalised. 05/01/2022- update being reported to Health & Safety Committee January a forecast completion date of June 2022. Collaborative working is continuin as required. 02/03/2022- The project is programmed to commence mid-April 2022 and it the MWWFRS in order to confirm and agree any update to delivery dates as 27/04/2022- Collaborative working is continuing with the MWWFRS in order completion date is now the end of July following a short delay appointing th 27/06/2022- It has been necessary to do some addional due diligence work meant moving the completion date to end of Aug 22. 29/06/2022- It has been necessary to do some additional due diligence work meant moving the completion date to and of Aug 22. 29/06/2022- It has been necessary to do some additional due diligence work meant moving the completion date to 30/09/2022. 07/09/2022- On track, contractors currently on site. 02/11/2022- The project has been delayed due to Covid issues, and working further six fire doors left to fit and it is expected that this will be completed visit site and to confirm their satisfaction in a formal letter to HDdUHB.

ary 2022- Plans are in place to commence on site with the project in April 2022, with nuing with the MWWFRS in order to confirm and agree any update to delivery dates

nd for completion by the end of June 2022. Collaborative working is continuing with as required.

order to confirm and agree any update to delivery dates as required. Current ig the contractor for the work.

ork with the contactors to confirm accredited status of installation staff. This has

date extension to August 2022.

work with the contactors to confirm accredited status of installation staff. This has

king around shift working clinical staff in the residential blocks. There are only a ted by mid November 2022. On completion of the works we will invite MWWFRS to

k outlined in the schedule as soon as possible, balancing the need for safety against and formulating action plan for completion of the work required. Action plan to be

ary 2022- Plans are in place to commence on site with the project in April 2022, with nuing with the MWWFRS in order to confirm and agree any update to delivery dates

nd for completion by the end of June 2022. Collaborative working is continuing with as required.

order to confirm and agree any update to delivery dates as required. Current

ork with the contactors to confirm accredited status of installation staff. This has

date extension to August 2022.

work with the contactors to confirm accredited status of installation staff. This has

king around shift working clinical staff in the residential blocks. There are only a ted by mid November 2022. On completion of the works we will invite MWWFRS to

k outlined in the schedule as soon as possible, balancing the need for safety against and formulating action plan for completion of the work required. Action plan to be

ary 2022- Plans are in place to commence on site with the project in April 2022, with nuing with the MWWFRS in order to confirm and agree any update to delivery dates

and for completion by the end of June 2022. Collaborative working is continuing with as required.

order to confirm and agree any update to delivery dates as required. Current ag the contractor for the work.

ork with the contactors to confirm accredited status of installation staff. This has

date extension to August 2022.

work with the contactors to confirm accredited status of installation staff. This has

king around shift working clinical staff in the residential blocks. There are only a ted by mid November 2022. On completion of the works we will invite MWWFRS to

Reference Number	Date of report	Financial Year	Report Issued By	Report Title	Status of report	Recommendation Reference	Priority Level	Recommendation	Original Completio n Date	Revised Completio n Date	Status (Red- behind schedule, Amber- on schedule, Green- complete)	Progress update/Reason overdue
Admin - General00 295247	Jun-21	2021/22	Mid and West Wales Fire and Rescue Service	Letter of Fire Safety Matters Premises: Ty Aeron block of flats, Bronglais General Hospital, Caradoc Road, Aberystwyth. SY23 1ER Admin - General00295247		Admin - General00295247_001	High	1.4. All self-closing devices are to be regularly inspected and maintained.	<del>Mar 22</del> Aug-22	Mar 22 Jun 22 Jul 22 Aug 22 Sep 22 Nov-22	Red	01/07/2021- Letter from MWWFRS state 'You should complete the work ou the demands on your business or undertaking'. Estates now reviewing and shared with Assurance and Risk Officer once finalised. 05/01/2022- update being reported to Health & Safety Committee January a forecast completion date of June 2022. Collaborative working is continuin as required. 02/03/2022- The project is programmed to commence mid-April 2022 and the MWWFRS in order to confirm and agree any update to delivery dates as 27/04/2022- Collaborative working is continuing with the MWWFRS in orde completion date is now the end of July following a short delay appointing th 27/06/2022- It has been necessary to do some addional due diligence work meant moving the completion date to end of Aug 22. 29/06/2022- It has been necessary to do some additional due diligence work meant moving the completion date to 30/09/2022. 07/09/2022- It has been necessary to do some additional due diligence work meant moving the completion date to 30/09/2022. 07/09/2022- On track, contractors currently on site. 02/11/2022- The project has been delayed due to Covid issues, and working further six fire doors left to fit and it is expected that this will be completed visit site and to confirm their satisfaction in a formal letter to HDdUHB.
Admin - General00 295247	Jun-21	2021/22	Mid and West Wales Fire and Rescue Service	Letter of Fire Safety Matters Premises: Ty Aeron block of flats, Bronglais General Hospital, Caradoc Road, Aberystwyth. SY23 1ER Admin - General00295247		Admin - General00295247_002	High	2.1. The staircases should be maintained with suitable materials to provide a fire resisting standard of at least 30 minutes.	<del>Mar-22</del> Aug-22	Mar 22 Jun 22 Jul 22 Aug 22 Sep 22 Nov-22	Red	01/07/2021- Letter from MWWFRS state 'You should complete the work out the demands on your business or undertaking'. Estates now reviewing and shared with Assurance and Risk Officer once finalised. 05/01/2022- update being reported to Health & Safety Committee January a forecast completion date of June 2022. Collaborative working is continuin as required. 02/03/2022- The project is programmed to commence mid-April 2022 and the MWWFRS in order to confirm and agree any update to delivery dates a 27/04/2022- Collaborative working is continuing with the MWWFRS in order completion date is now the end of July following a short delay appointing th 27/06/2022- It has been necessary to do some addional due diligence work meant moving the completion date to end of Aug 22. 29/06/2022- It has been necessary to do some additional due diligence work meant moving the completion date to 30/09/2022. 07/09/2022- On track, contractors currently on site. 02/11/2022- The project has been delayed due to Covid issues, and working further six fire doors left to fit and it is expected that this will be completed visit site and to confirm their satisfaction in a formal letter to HDdUHB
Admin - General00 295247	Jun-21	2021/22		Premises: Ty Aeron block of flats, Bronglais General Hospital, Caradoc Road, Aberystwyth. SY23 1ER Admin - General00295247		Admin - General00295247_002	High	2.2. All openings in the walls, floors, partitions, and ceilings throughout the premises that are provided for the passage of service piping, ducts, or cables, are to be sealed or bushed to at least 30- minutes standard of fire resistance.		Mar 22 Jun 22 Jul 22 Aug 22 Sep 22 Nov-22	Red	01/07/2021- Letter from MWWFRS state 'You should complete the work ou the demands on your business or undertaking'. Estates now reviewing and shared with Assurance and Risk Officer once finalised. 05/01/2022- update being reported to Health & Safety Committee January a forecast completion date of June 2022. Collaborative working is continuin as required. 02/03/2022- The project is programmed to commence mid-April 2022 and the MWWFRS in order to confirm and agree any update to delivery dates as 27/04/2022- Collaborative working is continuing with the MWWFRS in order completion date is now the end of July following a short delay appointing th 27/06/2022- It has been necessary to do some addional due diligence work meant moving the completion date to and of Aug 22. 29/06/2022 - It has been necessary to do some additional due diligence work meant moving the completion date to 30/09/2022. 07/09/2022- On track, contractors currently on site. 02/11/2022- The project has been delayed due to Covid issues, and working further six fire doors left to fit and it is expected that this will be completed visit site and to confirm their satisfaction in a formal letter to HDdUHB.
Admin - General00 295247	Jun-21	2021/22		Letter of Fire Safety Matters Premises: Ty Aeron block of flats, Bronglais General Hospital, Caradoc Road, Aberystwyth. SY23 1ER Admin - General00295247		Admin - General00295247_003	High	3.1 The electrical fuse board within the cupboards should be boxed in by 30 minutes fire resistant OR All combustible materials should be removed from the cupboard.	Aug-22	Mar-22 Jun-22 Jul-22 Aug-22 Sep-22 Nov-22	Red	01/07/2021- Letter from MWWFRS state 'You should complete the work ou the demands on your business or undertaking'. Estates now reviewing and shared with Assurance and Risk Officer once finalised. 05/01/2022- update being reported to Health & Safety Committee January a forecast completion date of June 2022. Collaborative working is continuin as required. 02/03/2022- The project is programmed to commence mid-April 2022 and the MWWFRS in order to confirm and agree any update to delivery dates a 27/04/2022- Collaborative working is continuing with the MWWFRS in order completion date is now the end of July following a short delay appointing th 27/06/2022- It has been necessary to do some addional due diligence work meant moving the completion date to end of Aug 22. 29/06/2022- It has been necessary to do some additional due diligence work meant moving the completion date to 30/09/2022. 07/09/2022- On track, contractors currently on site. 02/11/2022- The project has been delayed due to Covid issues, and working further six fire doors left to fit and it is expected that this will be completed visit site and to confirm their satisfaction in a formal letter to HDdUHB.

ary 2022- Plans are in place to commence on site with the project in April 2022, with nuing with the MWWFRS in order to confirm and agree any update to delivery dates

nd for completion by the end of June 2022. Collaborative working is continuing with as as required.

order to confirm and agree any update to delivery dates as required. Current ig the contractor for the work.

ork with the contactors to confirm accredited status of installation staff. This has

date extension to August 2022.

work with the contactors to confirm accredited status of installation staff. This has

king around shift working clinical staff in the residential blocks. There are only a ted by mid November 2022. On completion of the works we will invite MWWFRS to

k outlined in the schedule as soon as possible, balancing the need for safety against and formulating action plan for completion of the work required. Action plan to be

ary 2022- Plans are in place to commence on site with the project in April 2022, with nuing with the MWWFRS in order to confirm and agree any update to delivery dates

nd for completion by the end of June 2022. Collaborative working is continuing with as required.

order to confirm and agree any update to delivery dates as required. Current ig the contractor for the work.

ork with the contactors to confirm accredited status of installation staff. This has

date extension to August 2022.

work with the contactors to confirm accredited status of installation staff. This has

king around shift working clinical staff in the residential blocks. There are only a ted by mid November 2022. On completion of the works we will invite MWWFRS to

k outlined in the schedule as soon as possible, balancing the need for safety against and formulating action plan for completion of the work required. Action plan to be

ary 2022- Plans are in place to commence on site with the project in April 2022, with nuing with the MWWFRS in order to confirm and agree any update to delivery dates

nd for completion by the end of June 2022. Collaborative working is continuing with as required.

order to confirm and agree any update to delivery dates as required. Current

ork with the contactors to confirm accredited status of installation staff. This has

date extension to August 2022

work with the contactors to confirm accredited status of installation staff. This has

king around shift working clinical staff in the residential blocks. There are only a ted by mid November 2022. On completion of the works we will invite MWWFRS to

k outlined in the schedule as soon as possible, balancing the need for safety against and formulating action plan for completion of the work required. Action plan to be

ary 2022- Plans are in place to commence on site with the project in April 2022, with nuing with the MWWFRS in order to confirm and agree any update to delivery dates

Ind for completion by the end of June 2022. Collaborative working is continuing with as required.

order to confirm and agree any update to delivery dates as required. Current ing the contractor for the work.

ork with the contactors to confirm accredited status of installation staff. This has

date extension to August 2022

work with the contactors to confirm accredited status of installation staff. This has

king around shift working clinical staff in the residential blocks. There are only a sted by mid November 2022. On completion of the works we will invite MWWFRS to

Reference Number	report	Financial Year	Report Issued By	Report Title	Status of report	Recommendation Reference	Priority Level	Recommendation	n Date	Revised Completio n Date	behind schedule, Amber- on schedule, Green- complete)	Progress update/Reason overdue
BFS/KS/A MD/00106 219	Apr-22	2022/23	Mid and West Wales Fire and Rescue Service	Letter of Fire Safety Matters Premises: PRINCE PHILLIP HOSPITAL, BRYNGWYN MAWR, LLANELLI, SA14 8QF BFS/KS/AMD/0010621 9	Open	BFS/KS/AMD/00106219_ 008	High	<ul> <li>Item 4- R8. All door release devices (Including floor pneumatic release devices) should work in accordance with the relevant British standard:</li> <li>BS 7273-4:2015 actuation of release mechanisms for doors and comply with WHTM 05-02 Appendix C: Door Closers and Section 6 General provisions of Approved Document B Volume 2 Buildings other than dwelling houses.</li> <li>Diabetic unit</li> <li>This action should be carried out over the whole site and as part of the fire door survey mentioned in item 1 Compliance with this or an equivalent standard will normally satisfy the requirement.</li> </ul>	Oct-22	<del>Oct 22</del> N/K	Red	27/06/2022- The action plan to deliver these works is now nearing complet formal sign off from MWWFRS, so we are in full agreement with them as to 07/09/2022- Head of Estates Risk & Compliance to send revised action plan 02/11/2022- A meeting is planned for mid November 2022 with MWWFRS position will be fully explained as part of this briefing. It is expected that the programme of prioritised works which will be undertaken over the next 6 m then the UHB would need to adjust the investment programme to rely on D Business Case approach for the majority of the work programme which will follow up discussions with MWWFRS/WG to formalise this position. It is ant HDdUHB can plan accordingly in terms of any escalation to WG.
BFS/KS/A MD/00106 219		2022/23	Mid and West Wales Fire and Rescue Service	Letter of Fire Safety Matters Premises: PRINCE PHILLIP HOSPITAL, BRYNGWYN MAWR, LLANELIJ, SA14 8QF BFS/KS/AMD/0010621 9		BFS/KS/AMD/00106219_ 011		Item 7- R11. Drapes and curtains should not be provided across escape routes or exits.	Oct-22	<del>Oct 22</del> N/K	Red	27/06/2022- The action plan to deliver these works is now nearing complet formal sign off from MWWFRS, so we are in full agreement with them as to 07/09/2022- Head of Estates Risk & Compliance to send revised action plan 02/11/2022- A meeting is planned for mid November 2022 with MWWFRS position will be fully explained as part of this briefing. It is expected that the programme of prioritised works which will be undertaken over the next 6 n then the UHB would need to adjust the investment programme to rely on D Business Case approach for the majority of the work programme which will follow up discussions with MWWFRS/WG to formalise this position. It is ant HDdUHB can plan accordingly in terms of any escalation to WG.
BFS/KS/A MD/00106 219	Apr-22	2022/23	Mid and West Wales Fire and Rescue Service	Letter of Fire Safety Matters Premises: PRINCE PHILIP HOSPITAL, BRYNGWYN MAWR, LLANELLI, SA14 8QF BFS/KS/AMD/0010621 9	Open	BFS/KS/AMD/00106219_ 013	High	Item 9- R13. The emergency lighting must be extended to cover the external exit routes and exit doors of the TY Bryn Template The system shall be installed, maintained and tested in accordance with a relevant standard. For a relevant standard please refer to BS5266-1:2016 Emergency lighting code of practice for emergency lighting of premises. Compliance with this or an equivalent standard will normally satisfy the requirement.	Oct-22	<del>Oct-22</del> N/K	Red	27/06/2022- The action plan to deliver these works is now nearing complet formal sign off from MWWFRS, so we are in full agreement with them as to 07/09/2022- Head of Estates Risk & Compliance to send revised action plan 02/11/2022- A meeting is planned for mid November 2022 with MWWFRS position will be fully explained as part of this briefing. It is expected that the programme of prioritised works which will be undertaken over the next 6 m then the UHB would need to adjust the investment programme to rely on D Business Case approach for the majority of the work programme which will follow up discussions with MWWFRS/WG to formalise this position. It is ant HDdUHB can plan accordingly in terms of any escalation to WG.
BFS/KS/A MD/00106 219	Apr-22	2022/23	Mid and West Wales Fire and Rescue Service	Letter of Fire Safety Matters Premises: PRINCE PHILLIP HOSPITAL, BRYNGWYN MAWR, LLANELLI, SA14 8QF BFS/KS/AMD/0010621 9	Open	BFS/KS/AMD/00106219_ 014	High	Item 10- R14. Emergency escape routes must be indicated by adequate escape signage. Signage should be provided at: • Bryngofal – Within the garden • A&E/Postgrad study centre - Lecture room Signs should be designed and installed in accordance BS 5499-4:20 Compliance with this or an equivalent standard will normally satisfy the requirement.	Oct-22	<del>Oct 22</del> N/K	Red	20/05/2022- MWWFRS dated 12/05/2022 confirms Bryngofal point only is 27/06/2022- The action plan to deliver these works is now nearing complet formal sign off from MWWFRS, so we are in full agreement with them as to 07/09/2022- Head of Estates Risk & Compliance to send revised action plar 02/11/2022- A meeting is planned for mid November 2022 with MWWFRS position will be fully explained as part of this briefing. It is expected that the programme of prioritised works which will be undertaken over the next 6 m then the UHB would need to adjust the investment programme to rely on T Business Case approach for the majority of the work programme which will follow up discussions with MWWFRS/WG to formalise this position. It is an HDdUHB can plan accordingly in terms of any escalation to WG.
BFS/KS/A MD/00106 219		2022/23	Mid and West Wales Fire and Rescue Service	Letter of Fire Safety Matters Premises: PRINCE PHILLIP HOSPITAL, BRYNGWYN MAWR, LLANELLI, SA14 8QF BFS/KS/AMD/0010621 9	Open	BFS/KS/AMD/00106219_ 016	High	Item 11- R16. Remove all combustible items from the combi boiler rooms within the residential blocks namely block 2.	Oct-22	<del>Oct-22</del> N/K	Red	27/06/2022- The action plan to deliver these works is now nearing complet formal sign off from MWWFRS, so we are in full agreement with them as to 07/09/2022- Head of Estates Risk & Compliance to send revised action plar 02/11/2022- A meeting is planned for mid November 2022 with MWWFRS position will be fully explained as part of this briefing. It is expected that the programme of prioritised works which will be undertaken over the next 6 r then the UHB would need to adjust the investment programme to rely on I Business Case approach for the majority of the work programme which wil follow up discussions with MWWFRS/WG to formalise this position. It is an HDdUHB can plan accordingly in terms of any escalation to WG.
BFS/KS/A MD/00106 219	Apr-22	2022/23	Mid and West Wales Fire and Rescue Service	Letter of Fire Safety Matters Premises: PRINCE PHILLIP HOSPITAL, BRYNGWYN MAWR, LLANELLI, SA14 8QF BFS/KS/AMD/0010621 9	Open	BFS/KS/AMD/00106219_ 017	High	Item 11- R17. Consider the area used for charging battery powered trolleys within the Boiler house and Main store, to ensure that there is 1-meter clear area around these items whilst charging due to the potential hazard created by this process. The implementation of the Preventive and Protective measures must be in accordance with the principles specified in Part 3 of Schedule 1 of Regulatory Reform (Fire safety) Order 2005, the applicable principles being as follows: • Avoid the risk. • Evaluate the risks, which cannot be avoided. • Combat the risks at source. • Adapt to technical progress. • Replace the dangerous by the non-dangerous or less dangerous. • Develop a coherent overall prevention policy covering technology, organisation of work and the influence of factors relating to the working environment. • Giving collective protective measures priority over individual protective measures.	Oct-22	<del>Oct 22</del> N/K	Red	27/06/2022- The action plan to deliver these works is now nearing complet formal sign off from MWWFRS, so we are in full agreement with them as to 07/09/2022- Head of Estates Risk & Compliance to send revised action plan 02/11/2022- A meeting is planned for mid November 2022 with MWWFRS position will be fully explained as part of this briefing. It is expected that the programme of prioritised works which will be undertaken over the next 6 n then the UHB would need to adjust the investment programme to rely on D Business Case approach for the majority of the work programme which will follow up discussions with MWWFRS/WG to formalise this position. It is ant HDdUHB can plan accordingly in terms of any escalation to WG.

pletion and we plan to have this finished by mid-July 2022. This will be subject to s to the programming of work and the priorities established in different areas. olan to Assurance and Risk team.

RS to consider all investment programmes across the UHB Estate and the PPH the MWWFRS will be supportive of this approach given that we already have a 6 months. Should the Estates Funding Advisor Board (EFAB) bids be unsuccessful on Discretionary programme investment in the first instance. This will then require a will inevitably extend the timelines. If this was the case, there would need to be anticipated that the EFAB position will be clear by the end of December 2022 so the

pletion and we plan to have this finished by mid-July 2022. This will be subject to s to the programming of work and the priorities established in different areas. plan to Assurance and Risk team.

RS to consider all investment programmes across the UHB Estate and the PPH the MWWFRS will be supportive of this approach given that we already have a 6 months. Should the Estates Funding Advisor Board (EFAB) bids be unsuccessful on Discretionary programme investment in the first instance. This will then require a will inevitably extend the timelines. If this was the case, there would need to be anticipated that the EFAB position will be clear by the end of December 2022 so the

pletion and we plan to have this finished by mid-July 2022. This will be subject to s to the programming of work and the priorities established in different areas. plan to Assurance and Risk team.

RS to consider all investment programmes across the UHB Estate and the PPH the MWWFRS will be supportive of this approach given that we already have a 6 months. Should the Estates Funding Advisor Board (EFAB) bids be unsuccessful on Discretionary programme investment in the first instance. This will then require a will inevitably extend the timelines. If this was the case, there would need to be anticipated that the EFAB position will be clear by the end of December 2022 so the

#### y is completed.

pletion and we plan to have this finished by mid-July 2022. This will be subject to s to the programming of work and the priorities established in different areas. Jan to Assurance and Risk team.

RS to consider all investment programmes across the UHB Estate and the PPH the MWWFRS will be supportive of this approach given that we already have a 6 months. Should the Estates Funding Advisor Board (EFAB) bids be unsuccessful on Discretionary programme investment in the first instance. This will then require a will inevitably extend the timelines. If this was the case, there would need to be anticipated that the EFAB position will be clear by the end of December 2022 so the

pletion and we plan to have this finished by mid-July 2022. This will be subject to s to the programming of work and the priorities established in different areas. plan to Assurance and Risk team.

RS to consider all investment programmes across the UHB Estate and the PPH the MWWFRS will be supportive of this approach given that we already have a 6 months. Should the Estates Funding Advisor Board (EFAB) bids be unsuccessful on Discretionary programme investment in the first instance. This will then require a will inevitably extend the timelines. If this was the case, there would need to be anticipated that the EFAB position will be clear by the end of December 2022 so the

pletion and we plan to have this finished by mid-July 2022. This will be subject to s to the programming of work and the priorities established in different areas. slan to Assurance and Risk team.

RS to consider all investment programmes across the UHB Estate and the PPH the MWWFRS will be supportive of this approach given that we already have a 6 months. Should the Estates Funding Advisor Board (EFAB) bids be unsuccessful on Discretionary programme investment in the first instance. This will then require a will inevitably extend the timelines. If this was the case, there would need to be anticipated that the EFAB position will be clear by the end of December 2022 so the

Number	Date of report	Year	Report Issued By	Report Title	Status of report	Recommendation Reference	Priority Level	Recommendation	n Date	Revised Completio n Date	behind schedule, Amber- on schedule, Green- complete)	Progress update/Reason overdue
BFS/KS/A MD/00106 219	Apr-22	2022/23	Mid and West Wales Fire and Rescue Service	Letter of Fire Safety Matters Premises: PRINCE PHILLIP HOSPITAL, BRYNGWYN MAWR, LLANELLI, SA14 8QF BFS/KS/AMD/0010621 9	Open	BFS/KS/AMD/00106219_ 018	High	R18. Further Recommendations We recommend that the evacuation strategy from the Ty Bryn Template is reviewed as at the time of the inspection it was noted that the external pathway wouldn't support evacuation of beds via this route, please refer to Chapter 3 WHTM 05-02 3.61 and 3.62.	Oct-22	<del>Oct 22</del> N/K	Red	27/06/2022- The action plan to deliver these works is now nearing complet formal sign off from MWWFRS, so we are in full agreement with them as to 07/09/2022- Head of Estates Risk & Compliance to send revised action plan 02/11/2022- A meeting is planned for mid November 2022 with MWWFRS position will be fully explained as part of this briefing. It is expected that the programme of prioritised works which will be undertaken over the next 6 in then the UHB would need to adjust the investment programme to rely on D Business Case approach for the majority of the work programme which will follow up discussions with MWWFRS/WG to formalise this position. It is ant HDdUHB can plan accordingly in terms of any escalation to WG.
BFS/KS/A MD/00106 219	Apr-22	2022/23	Mid and West Wales Fire and Rescue Service	Letter of Fire Safety Matters Premises: PRINCE PHILLIP HOSPITAL, BRYNGWYN MAWR, LLANELLI, SA14 8QF BFS/KS/AMD/0010621 9	Open	BFS/KS/AMD/00106219_ 020	High	R20. Further Recommendations The laundry room within Bryngofal is subject to regular cleaning (tumble dryers).	Oct-22	<del>Oct-22</del> N/K	Red	27/06/2022- The action plan to deliver these works is now nearing complet formal sign off from MWWFRS, so we are in full agreement with them as to 07/09/2022- Head of Estates Risk & Compliance to send revised action plan 02/11/2022- A meeting is planned for mid November 2022 with MWWFRS position will be fully explained as part of this briefing. It is expected that the programme of prioritised works which will be undertaken over the next 6 m then the UHB would need to adjust the investment programme to rely on D Business Case approach for the majority of the work programme which will follow up discussions with MWWFRS/WG to formalise this position. It is an HDdUHB can plan accordingly in terms of any escalation to WG.
BFS/KS/A MD/00106 219	Apr-22	2022/23	Mid and West Wales Fire and Rescue Service	Letter of Fire Safety Matters Premises: PRINCE PHILLIP HOSPITAL, BRYNGWYN MAWR, LLANELLI, SA14 8QF BFS/KS/AMD/0010621 9	Open	BFS/KS/AMD/00106219_ 021	High	R21. The no smoking policy is enforced to reduce the risk from fire, it was noted within the inspection that there was a build-up of spent smoking materials within the garden at Bryngofal.	Oct-22	<del>Oct 22</del> N/K	Red	07/09/2022- Head of Estates Risk & Compliance to send revised action plar 02/11/2022- A meeting is planned for mid November 2022 with MWWFRS position will be fully explained as part of this briefing. It is expected that the programme of prioritised works which will be undertaken over the next 6 m then the UHB would need to adjust the investment programme to rely on I Business Case approach for the majority of the work programme which will follow up discussions with MWWFRS/WG to formalise this position. It is an HDdUHB can plan accordingly in terms of any escalation to WG.
BFS/KS/A MD/00115 940	Apr-22	2022/23	Mid and West Wales Fire and Rescue Service	Letter of Fire Safety Matters Premises: HYWEL DDA, TENBY COTTAGE HOSPITAL, GAS LANE, TENBY, SA70 8AG BFS/KS/AMD/0011594 0	Open	BFS/KS/AMD/00115940_ 001	High	<ul> <li>R1. A fire door survey is required at the Tenby cottage hospital site due to a number of defects found at the time of inspection.</li> <li>The findings of this survey must be completed within the mentioned timescale.</li> <li>Fire resisting doors need to be fitted with: <ul> <li>A self-closing devices including fire alarm activated Self closers.</li> <li>Intumescent strips and smoke seals.</li> </ul> </li> <li>Three brass/steel hinges.</li> <li>Fire doors should conform to a relevant standard e.g. WHTM 05-02</li> <li>Appendix C: Doors and door-sets</li> <li>Appendix B (including Appendix C Table B1) of Approved Document B Volume 2 Buildings other than dwelling houses.</li> <li>BS 7273-4:2015 Actuation of release mechanisms for doors</li> <li>BS 8214:2016 - timber-based fire door assemblies – Code of practice Compliance with this or an equivalent standard will normally satisfy the requirement.</li> </ul>	Oct-22	<del>Oct-22</del> Mar-23	Red	08/07/2022- UHB working with MWWFRS to agree the standards appropri 07/09/2022- Head of Estates Risk & Compliance to check with MWWFRS. 02/11/2022- The required standard has now been confirmed by MWWFRS been set out in discussions with the MWWFRS.
BFS/KS/A MD/00115 940		2022/23	Mid and West Wales Fire and Rescue Service	Letter of Fire Safety Matters Premises: HYWEL DDA, TENBY COTTAGE HOSPITAL, GAS LANE, TENBY, SA70 8AG BFS/KS/AMD/0011594 0		BFS/KS/AMD/00115940_ 002	High	<ul> <li>R2. During the inspection of the site breaches in compartmentation were identified. The breaches in compartmentation would not support the existing evacuation strategy (please see paragraph above).</li> <li>In the event of fire, breaches in compartmentation, will allow fire and smoke to spread unchecked throughout the building. This would have an impact on the means of escape and render the evacuation strategy of the building ineffective.</li> <li>All breaches in compartmentation should be fire stopped to provide the appropriate fire resistance in accordance with building regulations.</li> <li>The fire resistance should conform to a relevant standard e.g. WHTM 05-02 Chapter 5 and paragraph 5.12.</li> <li>Appendix A (including Table A1, A2) of Approved Document B Volume 2 Buildings other Than Dwelling Houses.</li> <li>Compliance with this or an equivalent standard will normally satisfy the requirement.</li> </ul>		<del>Oct-22</del> Mar-23	Red	08/07/2022- UHB working with MWWFRS to agree the standards appropri 07/09/2022- Head of Estates Risk & Compliance to check with MWWFRS. 02/11/2022- The required standard has now been confirmed by MWWFRS been set out in discussions with the MWWFRS.

pletion and we plan to have this finished by mid-July 2022. This will be subject to s to the programming of work and the priorities established in different areas. plan to Assurance and Risk team.

RS to consider all investment programmes across the UHB Estate and the PPH the MWWFRS will be supportive of this approach given that we already have a 6 months. Should the Estates Funding Advisor Board (EFAB) bids be unsuccessful on Discretionary programme investment in the first instance. This will then require a will inevitably extend the timelines. If this was the case, there would need to be anticipated that the EFAB position will be clear by the end of December 2022 so the

pletion and we plan to have this finished by mid-July 2022. This will be subject to s to the programming of work and the priorities established in different areas. plan to Assurance and Risk team.

FRS to consider all investment programmes across the UHB Estate and the PPH t the MWWFRS will be supportive of this approach given that we already have a t 6 months. Should the Estates Funding Advisor Board (EFAB) bids be unsuccessful on Discretionary programme investment in the first instance. This will then require a will inevitably extend the timelines. If this was the case, there would need to be s anticipated that the EFAB position will be clear by the end of December 2022 so the

#### blan to Assurance and Risk team.

FRS to consider all investment programmes across the UHB Estate and the PPH t the MWWFRS will be supportive of this approach given that we already have a t 6 months. Should the Estates Funding Advisor Board (EFAB) bids be unsuccessful on Discretionary programme investment in the first instance. This will then require a will inevitably extend the timelines. If this was the case, there would need to be s anticipated that the EFAB position will be clear by the end of December 2022 so the

oppriate for this site and to confirm actions necessary, if any.

RS and funding is in place to complete these works by end of March 2023. This has

opriate for this site and to confirm actions necessary, if any.

FRS and funding is in place to complete these works by end of March 2023. This has

<b>n</b> (	<b>a</b> . (				<b>a a b</b>		la : ::				le	
Number	Date of report	Financial Year	Report Issued By	Report Title	Status of report	Recommendation Reference	Priority Level	Recommendation	n Date	Revised Completio n Date	behind schedule, Amber- on schedule, Green- complete)	Progress update/Reason overdue
BFS/KS/A MD/00115 940	Apr-22	2022/23	Mid and West Wales Fire and Rescue Service	Letter of Fire Safety Matters Premises: HYWEL DDA, TENBY COTTAGE HOSPITAL, GAS LANE, TENBY, SA70 8AG BFS/KS/AMD/0011594 0	Open	BFS/KS/AMD/00115940_ 003	High	<ul> <li>R3.</li> <li>Sluice room R24 is to be upgraded to a fire hazard room.</li> <li>Any other room which has been changed to a fire hazard room within the premises.</li> <li>The fire separation between any fire hazard room and the means of escape of the building should provide a minimum 30 minutes' standard of fire resistance in accordance with WHTM 05-02 Table 6, 5.40-5.42, the fire separation should also conform to a relevant standard e.g. Appendix A (including Table A1, A2) of Approved Document B Volume 2 Buildings other than dwelling houses.</li> <li>Compliance with this or an equivalent standard will normally satisfy the requirement.</li> </ul>	Oct-22	<del>Oct 22</del> Mar-23	Red	08/07/2022- UHB working with MWWFRS to agree the standards appropr 07/09/2022- Head of Estates Risk & Compliance to check with MWWFRS. 02/11/2022- The required standard has now been confirmed by MWWFRS been set out in discussions with the MWWFRS.
BFS/KS/A MD/00115 940	Apr-22	2022/23	Mid and West Wales Fire and Rescue Service	Letter of Fire Safety Matters Premises: HYWEL DDA, TENBY COTTAGE HOSPITAL, GAS LANE, TENBY, SA70 8AG BFS/KS/AMD/0011594 0	Open	BFS/KS/AMD/00115940_ 004	High	R4. During the fire safety inspection evidence of tests carried out by a competent person on the emergency lighting system was not available. Evidence of such testing should be made available during a fire safety inspection to allow the responsible person to evidence that testing has taken place; the best evidence of testing being certificates of tests carried out by the said competent person.		<del>Oct-22</del> Mar-23	Red	08/07/2022- UHB working with MWWFRS to agree the standards approp 07/09/2022- Head of Estates Risk & Compliance to check with MWWFRS. 02/11/2022- The required standard has now been confirmed by MWWFRS been set out in discussions with the MWWFRS.
BFS/SM/A MD/00107 788	May-22	2022/23	Mid and West Wales Fire and Rescue Service	Letter of Fire Safety Matters CWM SEREN ST DAVIDS PARK HAFAN DERWEN, JOBS WELL ROAD, CARMARTHEN, SA31 3BB BFS/SM/AMD/001077 88	Open	BFS/SM/AMD/00107788_ 001	High	R1. All doors to patient bedrooms are to be fitted with appropriately designed free-swing self-closing devices, as stated in (Table 6 WHTM 05-02).	Nov-22	Nov-22	Amber	27/06/2022- Funding and timescale to be agreed following the findings of 07/09/2022- Head of Estates Risk & Compliance to send revised action pla 02/11/2022- Assurance and Risk team are awaiting confirmation that all w
BFS/SM/A MD/00107 788	May-22	2022/23	Mid and West Wales Fire and Rescue Service	Letter of Fire Safety Matters CWM SEREN ST DAVIDS PARK HAFAN DERWEN, JOBS WELL ROAD, CARMARTHEN, SA31 3BB BFS/SM/AMD/001077 88	Open	BFS/SM/AMD/00107788_ 002	High	R2. Due to a number of defects found at the time of inspection. A fire door survey is required at the Cwm Seren site.	Nov-22	Nov-22	Amber	27/06/2022- Full fire door survey to be undertaken by AFT on all doors. 07/09/2022- Head of Estates Risk & Compliance to send revised action pla 02/11/2022- Assurance and Risk team are awaiting confirmation that all w
BFS/SM/A MD/00107 788	May-22	2022/23	Mid and West Wales Fire and Rescue Service	Letter of Fire Safety Matters CWM SEREN ST DAVIDS PARK HAFAN DERWEN, JOBS WELL ROAD, CARMARTHEN, SA31 3BB BFS/SM/AMD/001077 88	Open	BFS/SM/AMD/00107788_ 003	High	<ul> <li>R3. The following doors should be replaced with fire doors providing 30/60 minutes fire resistance (Dependant on the location of the door). Panels or partitions above or at the sides of the doors should provide a similar degree of fire resistance.</li> <li>Medication room (LSU) – this is a stable door and is not providing suitable fire resistance.</li> </ul>	Nov-22	Nov-22	Amber	27/06/2022- Survey by AFT been undertaken costs are due back next wee 07/09/2022- Head of Estates Risk & Compliance to send revised action pla 02/11/2022- Assurance and Risk team are awaiting confirmation that all w
BFS/SM/A MD/00107 788	May-22	2022/23	Mid and West Wales Fire and Rescue Service	Letter of Fire Safety Matters CWM SEREN ST DAVIDS PARK HAFAN DERWEN, JOBS WELL ROAD, CARMARTHEN, SA31 3BB BFS/SM/AMD/001077 88	Open	BFS/SM/AMD/00107788_ 004	High	R4. Throughout the site various fire doors were found to be missing smoke seals. The seals should be attended to as part of the fire door survey mentioned above.	Nov-22	Nov-22	Amber	27/06/2022- Survey by AFT been undertaken costs are due back next wee 07/09/2022- Head of Estates Risk & Compliance to send revised action pla 02/11/2022- Assurance and Risk team are awaiting confirmation that all w
BFS/SM/A MD/00107 788	May-22	2022/23	Mid and West Wales Fire and Rescue Service	Letter of Fire Safety Matters CWM SEREN ST DAVIDS PARK HAFAN DERWEN, JOBS WELL ROAD, CARMARTHEN, SA31 3BB BFS/SM/AMD/001077 88	Open	BFS/SM/AMD/00107788_ 005	High	R5. The cross-corridor doors in "Picu" was missing a self-closing device. A self-closing device is required on this door to ensure it closes fully into its rebate.	Nov-22	Nov-22	Amber	27/06/2022- Survey by AFT been undertaken costs are due back next wee 07/09/2022- Head of Estates Risk & Compliance to send revised action pla 02/11/2022- Assurance and Risk team are awaiting confirmation that all w

opriate for this site and to confirm actions necessary, if any.
ts. FRS and funding is in place to complete these works by end of March 2023. This has
opriate for this site and to confirm actions necessary, if any. \S.
FRS and funding is in place to complete these works by end of March 2023. This has
of the AFT survey.
plan to Assurance and Risk team. Il works have been completed/planned for this financial year.
plan to Assurance and Risk team. Il works have been completed/planned for this financial year.
reek. plan to Assurance and Risk team. Il works have been completed/planned for this financial year.
reek. plan to Assurance and Risk team. Il works have been completed/planned for this financial year.
reek. plan to Assurance and Risk team. Il works have been completed/planned for this financial year.

Reference Number	report	Year	Report Issued By	Report Title	Status of report	Recommendation Reference	Level Con n D		n Date	Revised Completio n Date	behind schedule, Amber- on schedule, Green- complete)		
BFS/SM/A MD/00107 788	May-22	2022/23	Mid and West Wales Fire and Rescue Service	Letter of Fire Safety Matters CWM SEREN ST DAVIDS PARK HAFAN DERWEN, JOBS WELL ROAD, CARMARTHEN, SA31 3BB BFS/SM/AMD/001077 88	Open	BFS/SM/AMD/00107788_ 006	High	R6. The lounge/tv room in "Picu" was jamming on the floor and would not fully close into its rebate.	Nov-22	Nov-22	Amber	27/06/2022- Survey by AFT been undertaken costs are due back next wee 07/09/2022- Head of Estates Risk & Compliance to send revised action pla 02/11/2022- Assurance and Risk team are awaiting confirmation that all w	
BFS/SM/A MD/00107 788	May-22	2022/23	Mid and West Wales Fire and Rescue Service	Letter of Fire Safety Matters CWM SEREN ST DAVIDS PARK HAFAN DERWEN, JOBS WELL ROAD, CARMARTHEN, SA31 3BB BFS/SM/AMD/001077 88	Open	BFS/SM/AMD/00107788_ 008	High	<ul> <li>8. A hold open device (or alternative solution) is required on the "Step Down" kitchen door.</li> <li>Fire resisting doors need to be fitted with: <ul> <li>A self-closing device including fire alarm activated Self closers.</li> <li>Intumescent strips and smoke seals.</li> <li>Three brass/steel hinges.</li> </ul> </li> <li>Fire doors should conform to a relevant standard e.g. WHTM 05-02 Appendix C: Doors and door-sets <ul> <li>Appendix B (including Appendix C Table B1) of Approved Document B</li> <li>Volume 2 Buildings other than dwelling houses.</li> <li>BS 7273-4:2015 Actuation of release mechanisms for doors</li> <li>BS 8214:2016 - timber-based fire door assemblies – Code of Practice.</li> <li>Compliance with this or an equivalent standard will normally satisfy the requirement.</li> </ul> </li> </ul>		Nov-22	Amber	27/06/2022- Survey by AFT been undertaken costs are due back next wee 07/09/2022- Head of Estates Risk & Compliance to send revised action pla 02/11/2022- Assurance and Risk team are awaiting confirmation that all w 02/11/2022- Assurance and Risk team are awaiting confirmation that all w	
Admin - General/0 0329499	Jun-22	2022/23	Mid and West Wales Fire and Rescue Service	Letter of Fire Safety Failures Red Block, Bronglais General Hospital, Caradoc Road, Aberystwyth SY23 1ER	Open	Admin - General/00329499_001	High	R1. A number of fire resisting doors were found to have defects. All fire resisting doors throughout the premises are to be examined and repaired or replaced to ensure they are effectively self-closing onto their rebates. Gaps between door edge and frame are to be no more than 3 mm	Oct-27	Oct-27	Amber	08/07/2022- MWWFRS letter states phase 2 completion is October 2027. survey to be undertaken at BGH site due to its complex environment	
Admin - General/0 0329499	Jun-22	2022/23	Mid and West Wales Fire and Rescue Service	Letter of Fire Safety Failures Red Block, Bronglais General Hospital, Caradoc Road, Aberystwyth SY23 1ER	Open	Admin - General/00329499_002	High	R2. Self-closing devices on all fire resisting doors are to be checked and if required be adjusted, repaired, or replaced so the doors close completely into their rebates.	Oct-27	Oct-27	Amber	08/07/2022- MWWFRS letter states phase 2 completion is October 2027. survey to be undertaken at BGH site due to its complex environment	
Admin - General/0 0329499	Jun-22	2022/23	Mid and West Wales Fire and Rescue Service	Letter of Fire Safety Failures Red Block, Bronglais General Hospital, Caradoc Road, Aberystwyth SY23 1ER	Open	Admin - General/00329499_003	High	R3. All self-closing devices are to be regularly inspected and maintained.	Oct-27	Oct-27	Amber	08/07/2022- MWWFRS letter states phase 2 completion is October 2027. survey to be undertaken at BGH site due to its complex environment	
Admin - General/0 0329499	Jun-22		Mid and West Wales Fire and Rescue Service	Letter of Fire Safety Failures Red Block, Bronglais General Hospital, Caradoc Road, Aberystwyth SY23 1ER		Admin - General/00329499_004	High	R4. All fire doors should have intumescent strips and smoke seals	Oct-27	Oct-27	Amber	08/07/2022- MWWFRS letter states phase 2 completion is October 2027. survey to be undertaken at BGH site due to its complex environment	
Admin - General/0 0329499	Jun-22		Mid and West Wales Fire and Rescue Service	Letter of Fire Safety Failures Red Block, Bronglais General Hospital, Caradoc Road, Aberystwyth SY23 1ER		Admin - General/00329499_005	High	R5. All fire door vents should be designed in accordance with the required British Standard.	Oct-27	Oct-27	Amber	08/07/2022- MWWFRS letter states phase 2 completion is October 2027. survey to be undertaken at BGH site due to its complex environment	
Admin - General/0 0329499	Jun-22	2022/23	Mid and West Wales Fire and Rescue Service	Letter of Fire Safety Failures Red Block, Bronglais General Hospital, Caradoc Road, Aberystwyth SY23 1ER	Open	Admin - General/00329499_006	High	<ul> <li>R6. An assessment should be undertaken to ensure that there is suitable 30-minute fire resistance sub compartments and 60 minutes fire resistant compartmentation throughout Blue Block. For example:</li> <li>Top of the staircase from Angharad Ward</li> <li>All openings in the walls, floors, partitions, and ceilings throughout the premises provided for the passage of service piping ducts or cables, are to be sealed or brushed to a 30-minute standard of fire resistance.</li> </ul>	Oct-27	Oct-27	Amber	08/07/2022- MWWFRS letter states phase 2 completion is October 2027. survey to be undertaken at BGH site due to its complex environment	

veek. plan to Assurance and Risk team. II works have been completed/planned for this financial year.
veek. plan to Assurance and Risk team. Il works have been completed/planned for this financial year. Il works have been completed/planned for this financial year.
27. Phase 1 will be completed in advance of this (letters states January 2025)- further
27. Phase 1 will be completed in advance of this (letters states January 2023)- further
27. Phase 1 will be completed in advance of this (letters states January 2025)- further
27. Phase 1 will be completed in advance of this (letters states January 2025)- further
27. Phase 1 will be completed in advance of this (letters states January 2025)- further
27. Phase 1 will be completed in advance of this (letters states January 2025)- further
27. Phase 1 will be completed in advance of this (letters states January 2025)- further

Reference Number	report	Year	Report Issued By	Report Title	Status of report	Recommendation Reference	Priority Level	Recommendation	n Date	Revised Completio n Date	behind schedule, Amber- on schedule, Green- complete)	Progress update/Reason overdue
Admin - General/0 0329499	Jun-22	2022/23	Mid and West Wales Fire and Rescue Service	Letter of Fire Safety Failures Red Block, Bronglais General Hospital, Caradoc Road, Aberystwyth SY23 1ER	Open	Admin - General/00329499_007	High	<ul> <li>R7. An assessment should be undertaken to ensure there is a suitable and up to date Fire management Plan.</li> <li>The fire management plan should be reviewed when situations or circumstances change within the building.</li> </ul>	Sep-22	<del>Sep 22</del> N/K	Red	02/11/2022- awaiting final confirmation that this has been completed.
Admin - General/0 0329499	Jun-22	2022/23	Mid and West Wales Fire and Rescue Service	Letter of Fire Safety Failures Red Block, Bronglais General Hospital, Caradoc Road, Aberystwyth SY23 1ER	Open	Admin - General/00329499_008	High	R8. The responsibility for Horizontal, Vertical and Total Evacuation lies with responsible persons under The Order, and staff working for such responsible persons, and not the Fire and Rescue Service. It is essential that all staff, including agency and temporary staff, are fully trained in evacuation procedures for the premises You should ensure that staffing levels are sufficient and available at all material times to facilitate the movement of residents to safety within the determined safe evacuation time' Evidence of this training must be made available to fire safety inspecting officers when they audit your premises. It is good practise to have a live evacuation training session to ensure that the evacuation procedure is suitable and sufficient	Jan-23	Jan-23	Amber	
Admin - General/0 0329498	Jun-22	2022/23	Mid and West Wales Fire and Rescue Service	Letter of Fire Safety Failures Purple Block, Bronglais General Hospital, Caradoc Road, Aberystwyth SY23 1ER		Admin - General/00329498_001	High	R1. A number of fire resisting doors were found to have defects. All fire resisting doors throughout the premises are to be examined and repaired or replaced to ensure they are effectively self-closing onto their rebates. Gaps between door edge and frame are to be no more than 3 mm	Oct-27	Oct-27	Amber	08/07/2022- MWWFRS letter states phase 2 completion is October 2027. survey to be undertaken at BGH site due to its complex environment
Admin - General/0 0329498	Jun-22	2022/23	Mid and West Wales Fire and Rescue Service	Letter of Fire Safety Failures Purple Block, Bronglais General Hospital, Caradoc Road, Aberystwyth SY23 1ER		Admin - General/00329498_002	High	R2. Self-closing devices on all fire resisting doors are to be checked and if required be adjusted, repaired, or replaced so the doors close completely into their rebates.	Oct-27	Oct-27	Amber	08/07/2022- MWWFRS letter states phase 2 completion is October 2027. survey to be undertaken at BGH site due to its complex environment
Admin - General/0 0329498	Jun-22	2022/23	Mid and West Wales Fire and Rescue Service	Letter of Fire Safety Failures Purple Block, Bronglais General Hospital, Caradoc Road, Aberystwyth SY23 1ER		Admin - General/00329498_003	High	R3. All self-closing devices are to be regularly inspected and maintained.	Oct-27	Oct-27	Amber	08/07/2022- MWWFRS letter states phase 2 completion is October 2027. survey to be undertaken at BGH site due to its complex environment
Admin - General/0 0329498	Jun-22	2022/23	Mid and West Wales Fire and Rescue Service	Letter of Fire Safety Failures Purple Block, Bronglais General Hospital, Caradoc Road, Aberystwyth SY23 1ER		Admin - General/00329498_004	High	R4. All fire doors should have intumescent strips and smoke seals	Oct-27	Oct-27	Amber	08/07/2022- MWWFRS letter states phase 2 completion is October 2027. survey to be undertaken at BGH site due to its complex environment
Admin - General/0 0329498	Jun-22	2022/23	Mid and West Wales Fire and Rescue Service	Letter of Fire Safety Failures Purple Block, Bronglais General Hospital, Caradoc Road, Aberystwyth SY23 1ER		Admin - General/00329498_005	High	R5. All fire door vents should be designed in accordance with the required British Standard.	Oct-27	Oct-27	Amber	08/07/2022- MWWFRS letter states phase 2 completion is October 2027. survey to be undertaken at BGH site due to its complex environment
Admin - General/0 0329498	Jun-22	2022/23	Mid and West Wales Fire and Rescue Service	Letter of Fire Safety Failures Purple Block, Bronglais General Hospital, Caradoc Road, Aberystwyth SY23 1ER		Admin - General/00329498_006	High	<ul> <li>R6. An assessment should be undertaken to ensure that there is suitable 30-minute fire resistance sub compartments and 60 minutes fire resistant compartmentation throughout the block.</li> <li>All openings in the walls, floors, partitions, and ceilings throughout the premises provided for the passage of service piping ducts or cables, are to be sealed or brushed to a 30-minute standard of fire resistance.</li> </ul>	Oct-27	Oct-27	Amber	08/07/2022- MWWFRS letter states phase 2 completion is October 2027. survey to be undertaken at BGH site due to its complex environment
Admin - General/0 0329498	Jun-22	2022/23	Mid and West Wales Fire and Rescue Service	Letter of Fire Safety Failures Purple Block, Bronglais General Hospital, Caradoc Road, Aberystwyth SY23 1ER		Admin - General/00329498_007	High	R7. An assessment should be undertaken to ensure there is a suitable and up to date Fire management Plan. The fire management plan should be reviewed when situations or circumstances change within the building.	Sep-22	<del>Sep 22</del> N/K	Red	02/11/2022- awaiting final confirmation that this has been completed.

27. Phase 1 will be completed in advance of this (letters states January 2025)- further
27. Phase 1 will be completed in advance of this (letters states January 2025)- further
27. Phase 1 will be completed in advance of this (letters states January 2025)- further
27. Phase 1 will be completed in advance of this (letters states January 2025)- further
27. Phase 1 will be completed in advance of this (letters states January 2025)- further
27. Phase 1 will be completed in advance of this (letters states January 2025)- further

Reference Number	Date of report	Financial Year	Report Issued By	Report Title	Status of report	Recommendation Reference	Priority Level	Recommendation	Original Completio n Date	Revised Completio n Date	Status (Red- behind schedule, Amber- on schedule, Green- complete)	
Admin - General/0 0329498	Jun-22	2022/23	Mid and West Wales Fire and Rescue Service	Letter of Fire Safety Failures Purple Block, Bronglais General Hospital, Caradoc Road, Aberystwyth SY23 1ER	Open	Admin - General/00329498_008	High	R8. The responsibility for Horizontal, Vertical and Total Evacuation lies with responsible persons under The Order, and staff working for such responsible persons, and not the Fire and Rescue Service. It is essential that all staff, including agency and temporary staff, are fully trained in evacuation procedures for the premises You should ensure that staffing levels are sufficient and available at all material times to facilitate the movement of residents to safety within the determined safe evacuation time' Evidence of this training must be made available to fire safety inspecting officers when they audit your premises. It is good practise to have a live evacuation training session to ensure that the evacuation procedure is suitable and sufficient	Jan-23	Jan-23	Amber	
Admin - General/0 0111715	Jun-22	2022/23	Mid and West Wales Fire and Rescue Service	Letter of Fire Safety Matters Bronglais General Hospital, Caradoc Road, Aberystwyth SY23 1ER	Open	Admin - General/00111715_001	High	R1. Additional electrical sockets are to be provided where trailing leads, adapters or extension leads are in use. Multi-plug adaptors can be hazardous and are not to be used.	Nov-22	Nov-22	Amber	07/09/2022- Head of Estates Risk & Compliance to send revised action plan
Admin - General/0 0111715	Jun-22	2022/23	Mid and West Wales Fire and Rescue Service	Letter of Fire Safety Matters Bronglais General Hospital, Caradoc Road, Aberystwyth SY23 1ER	Open	Admin - General/00111715_002	High	R2. An assessment should be able to take him to ensure that all areas have suitable and sufficient Firefighting equipment installed and in suitable location. The appropriate type, number and size of extinguisher should be provided. Further information is available in BS 5306-8.	Nov-22	Nov-22	Amber	07/09/2022- Head of Estates Risk & Compliance to send revised action plan
Admin - General/0 0111715	Jun-22	2022/23	Mid and West Wales Fire and Rescue Service	Letter of Fire Safety Matters Bronglais General Hospital, Caradoc Road, Aberystwyth SY23 1ER	Open	Admin - General/00111715_003	High	R3. All combustible materials, ignition sources and obstructions should be removed from all the means of escape routes, internally and externally. Ensuring good housekeeping is maintained.	Nov-22	Nov-22	Amber	07/09/2022- Head of Estates Risk & Compliance to send revised action plan
Admin - General/0 0111715	Jun-22	2022/23	Mid and West Wales Fire and Rescue Service	Letter of Fire Safety Matters Bronglais General Hospital, Caradoc Road, Aberystwyth SY23 1ER	Open	Admin - General/00111715_004	High	R4. A Review of signage is required throughout the property. Indicate the nearest way out (in case of fire) with fire exit signs that comply with BS 54F. Exit Signs must be visible for people that might need to refer to them.	Nov-22	Nov-22	Amber	07/09/2022- Head of Estates Risk & Compliance to send revised action plan
Admin - General/0 0111715	Jun-22	2022/23	Mid and West Wales Fire and Rescue Service	Letter of Fire Safety Matters Bronglais General Hospital, Caradoc Road, Aberystwyth SY23 1ER	Open	Admin - General/00111715_005	High	R5. Records must be kept of events, tests, or maintenance of the following equipment / installations. Records must be made available to an inspector during an audit: •Suppression system •Boller shutter •Dampers •Automatic operated vent (AOV) linked to the fire alarm system It is recommended the records are kept in a logbook	Nov-22	Nov-22	Amber	07/09/2022- Head of Estates Risk & Compliance to send revised action plan
Admin - General/0 0111715	Jun-22	2022/23	Mid and West Wales Fire and Rescue Service	Letter of Fire Safety Matters Bronglais General Hospital, Caradoc Road, Aberystwyth SY23 1ER	Open	Admin - General/00111715_006	High	R6. Effective systems of communication must be established with those who are responsible for all departments to ensure all relevant persons are provided with suitable and sufficient information in respect of the fire safety measures implemented. The cooperation must ensure that the shared fire safety measures protect you all.	Nov-22	Nov-22	Amber	07/09/2022- Head of Estates Risk & Compliance to send revised action plan
Admin - General/0 0329501		2022/23	Mid and West Wales Fire and Rescue Service	Letter of Fire Safety Failures Green Block, Bronglais General Hospital, Caradoc Road, Aberystwyth SY23 1ER	Open	Admin - General/00329501_001	High	R1.A number of fire resisting doors were found to have defects. All fire resisting doors throughout the premises are to be examined and repaired or replaced to ensure they are effectively self-closing onto their rebates. Gaps between door edge and frame are to be no more than 3 mm	Oct-27	Oct-27	Amber	08/07/2022- MWWFRS letter states phase 2 completion is October 2027. Pl survey to be undertaken at BGH site due to its complex environment
Admin - General/0 0329501	Jun-22	2022/23	Mid and West Wales Fire and Rescue Service	Letter of Fire Safety Failures Green Block, Bronglais General Hospital, Caradoc Road, Aberystwyth SY23 1ER	Open	Admin - General/00329501_002	High	R2. Self-closing devices on all fire resisting doors are to be checked and if required, adjusted, repaired, or replaced so the doors close completely into their rebates.	Oct-27	Oct-27	Amber	08/07/2022- MWWFRS letter states phase 2 completion is October 2027. P survey to be undertaken at BGH site due to its complex environment
Admin - General/0 0329501	Jun-22	2022/23	Mid and West Wales Fire and Rescue Service	Letter of Fire Safety Failures Green Block, Bronglais General Hospital, Caradoc Road, Aberystwyth SY23 1ER	Open	Admin - General/00329501_003	High	R3. All self-closing devices are to be regularly inspected and maintained.	Oct-27	Oct-27	Amber	08/07/2022- MWWFRS letter states phase 2 completion is October 2027. Pl survey to be undertaken at BGH site due to its complex environment

olan to Assurance and Risk team.
olan to Assurance and Risk team.
olan to Assurance and Risk team.
7. Phase 1 will be completed in advance of this (letters states January 2025)- further
7. Phase 1 will be completed in advance of this (letters states January 2025)- further
7. Phase 1 will be completed in advance of this (letters states January 2025)- further

Reference Number	Date of report	Financial Year	Report Issued By	Report Title	Status of report	Recommendation Reference	Priority Level	Recommendation	Original Completio n Date	Revised Completio n Date	Status (Red- behind schedule, Amber- on schedule, Green- complete)	
Admin - General/0 0329501	Jun-22	2022/23	Mid and West Wales Fire and Rescue Service	Letter of Fire Safety Failures Green Block, Bronglais General Hospital, Caradoc Road, Aberystwyth SY23 1ER		Admin - General/00329501_004	High	R4.All fire doors should have intumescent strips and smoke seals	Oct-27	Oct-27	Amber	08/07/2022- MWWFRS letter states phase 2 completion is October 2027. I survey to be undertaken at BGH site due to its complex environment
Admin - General/0 0329501	Jun-22	2022/23	Mid and West Wales Fire and Rescue Service	Letter of Fire Safety Failures Green Block, Bronglais General Hospital, Caradoc Road, Aberystwyth SY23 1ER		Admin - General/00329501_005	High	R5. All fire door vents should be designed in accordance with the required British Standard.	Oct-27	Oct-27	Amber	08/07/2022- MWWFRS letter states phase 2 completion is October 2027. I survey to be undertaken at BGH site due to its complex environment
Admin - General/0 0329501	Jun-22	2022/23	Mid and West Wales Fire and Rescue Service	Letter of Fire Safety Failures Green Block, Bronglais General Hospital, Caradoc Road, Aberystwyth SY23 1ER		Admin - General/00329501_006	High	<ul> <li>R6. An assessment should be undertaken to ensure there is suitable 30-minute fire resistance sub compartments and 60 minutes fire resistant compartmentation throughout blue block. For example: -</li> <li>•IDop of the staircase from Angharad Ward</li> <li>All openings in the walls, floors, partitions, and ceilings throughout the premises provided for the passage of service piping ducts or cables, are to be sealed or brushed to a 30-minute standard of fire resistance.</li> </ul>	Oct-27	Oct-27	Amber	08/07/2022- MWWFRS letter states phase 2 completion is October 2027. I survey to be undertaken at BGH site due to its complex environment
Admin - General/0 0329501	Jun-22	2022/23	Mid and West Wales Fire and Rescue Service	Letter of Fire Safety Failures Green Block, Bronglais General Hospital, Caradoc Road, Aberystwyth SY23 1ER		Admin - General/00329501_007	High	R7. An assessment should be undertaken to ensure there is a suitabl and up to date Fire management Plan. The fire management plan should be reviewed when situations or circumstances change within the building.	e Sep-22	<del>Sep 22</del> N/K	Red	02/11/2022- awaiting final confirmation that this has been completed.
Admin - General/0 0329501	Jun-22	2022/23	Mid and West Wales Fire and Rescue Service	Letter of Fire Safety Failures Green Block, Bronglais General Hospital, Caradoc Road, Aberystwyth SY23 1ER		Admin - General/00329501_008	High	R8. An assessment should be undertaken to ensure all Internal and external escape routes are illuminated by emergency lighting that with operate if the local lighting circuit fail. The system should conform to BS 5266.	Dec-22	Dec-22	Amber	
Admin - General/0 0329501	Jun-22	2022/23	Mid and West Wales Fire and Rescue Service	Letter of Fire Safety Failures Green Block, Bronglais General Hospital, Caradoc Road, Aberystwyth SY23 1ER		Admin - General/00329501_009	High	R9. Records must be kept of events, tests, or maintenance of the following equipment / installations. Records must be made available to an inspector during an audit: •Suppression system •Automatic operated vent (AOV) linked to the fire alarm system It is recommended the records are kept in a logbook	Sep-22	<del>Sep 22</del> N/K	Red	02/11/2022- IT have confirmed there is a contract in place for suppression team. Once the evidence has been received this recommendation will be c
Admin - General/0 0329501	Jun-22	2022/23	Mid and West Wales Fire and Rescue Service	Letter of Fire Safety Failures Green Block, Bronglais General Hospital, Caradoc Road, Aberystwyth SY23 1ER		Admin - General/00329501_010	High	R10. The responsibility for Horizontal, Vertical and Total Evacuation lies with responsible persons under The Order, and staff working for such responsible persons, and not the Fire and Rescue Service. It is essential that all staff, including agency and temporary staff, are fully trained in evacuation procedures for the premises You should ensure that staffing levels are sufficient and available at all material times to facilitate the movement of residents to safety within the determined safe evacuation time' Evidence of this training must b made available to fire safety inspecting officers when they audit you premises. It is good practise to have a live evacuation training session to ensure that the evacuation procedure is suitable and sufficient	d e r	Jan-23	Amber	
Admin - General/0 0329500	Jun-22	2022/23	Mid and West Wales Fire and Rescue Service	Letter of Fire Safety Failures Blue Block, Bronglais General Hospital, Caradoc Road, Aberystwyth SY23 1ER	Open	Admin - General/00329500_001	High	R1. A number of fire resisting doors were found to have defects. All fire resisting doors throughout the premises are to be examined and repaired or replaced to ensure they are effectively self-closing onto their rebates. Gaps between door edge and frame are to be no mor than 3 mm		Oct-27	Amber	08/07/2022- MWWFRS letter states phase 2 completion is October 2027. I survey to be undertaken at BGH site due to its complex environment
Admin - General/0 0329500	Jun-22	2022/23	Mid and West Wales Fire and Rescue Service	Letter of Fire Safety Failures Blue Block, Bronglais General Hospital, Caradoc Road, Aberystwyth SY23 1ER	Open	Admin - General/00329500_002	High	R2. Self-closing devices on all fire resisting doors are to be checked and if required be adjusted, repaired, or replaced so the doors close completely into their rebates.	Oct-27	Oct-27	Amber	08/07/2022- MWWFRS letter states phase 2 completion is October 2027. I survey to be undertaken at BGH site due to its complex environment

027. Phase 1 will be completed in advance of this (letters states January 2025)- further
027. Phase 1 will be completed in advance of this (letters states January 2025)- further
027. Phase 1 will be completed in advance of this (letters states January 2025)- further
d.
ession systems across the site. Copies of records have been requested by the Estates
ll be closed.
027. Phase 1 will be completed in advance of this (letters states January 2025)- further
027. Phase 1 will be completed in advance of this (letters states January 2025)- further
027. Phase 1 will be completed in advance of this (letters states January 2025)- further

Reference Number	Date of report	Financial Year	Report Issued By	report Reference Level		Original Completio n Date	Revised Completio n Date	Status (Red- behind schedule, Amber- on schedule, Green- complete)	Progress update/Reason overdue			
Admin - General/0 0329500	Jun-22	2022/23	Mid and West Wales Fire and Rescue Service	Letter of Fire Safety Failures Blue Block, Bronglais General Hospital, Caradoc Road, Aberystwyth SY23 1ER	Open	Admin - General/00329500_003	High	R3. All self-closing devices are to be regularly inspected and maintained.	Oct-27	Oct-27	Amber	08/07/2022- MWWFRS letter states phase 2 completion is October 2027. survey to be undertaken at BGH site due to its complex environment
Admin - General/0 0329500	Jun-22	2022/23	Mid and West Wales Fire and Rescue Service	Letter of Fire Safety Failures Blue Block, Bronglais General Hospital, Caradoc Road, Aberystwyth SY23 1ER	Open	Admin - General/00329500_004	High	R4. All fire doors should have intumescent strips and smoke seals	Oct-27	Oct-27	Amber	08/07/2022- MWWFRS letter states phase 2 completion is October 2027. survey to be undertaken at BGH site due to its complex environment
Admin - General/0 0329500	Jun-22	2022/23	Mid and West Wales Fire and Rescue Service	Letter of Fire Safety Failures Blue Block, Bronglais General Hospital, Caradoc Road, Aberystwyth SY23 1ER	Open	Admin - General/00329500_005	High	R5. All fire door vents should be designed in accordance with the required British Standard.	Oct-27	Oct-27	Amber	08/07/2022- MWWFRS letter states phase 2 completion is October 2027. survey to be undertaken at BGH site due to its complex environment
Admin - General/0 0329500	Jun-22	2022/23	Mid and West Wales Fire and Rescue Service	Letter of Fire Safety Failures Blue Block, Bronglais General Hospital, Caradoc Road, Aberystwyth SY23 1ER	Open	Admin - General/00329500_006	High	R6. An assessment should be undertaken to ensure that there is suitable 30-minute fire resistance sub compartments and 60 minutes fire resistant compartmentation throughout blue block. For example: •Top of the staircase from Angharad Ward All openings in the walls, floors, partitions, and ceilings throughout the premises provided for the passage of service piping ducts or cables, are to be sealed or brushed to a 30-minute standard of fire resistance.	Oct-27	Oct-27	Amber	08/07/2022- MWWFRS letter states phase 2 completion is October 2027. survey to be undertaken at BGH site due to its complex environment
Admin - General/0 0329500	Jun-22	2022/23	Mid and West Wales Fire and Rescue Service	Letter of Fire Safety Failures Blue Block, Bronglais General Hospital, Caradoc Road, Aberystwyth SY23 1ER	Open	Admin - General/00329500_007	High	R7. An assessment should be undertaken to ensure there is a suitable and up to date Fire management Plan. The fire management plan should be reviewed when situations or circumstances change within the building.	Sep-22	<del>Sep-22</del> N/K	Red	02/11/2022- awaiting final confirmation that this has been completed.
Admin - General/0 0329500	Jun-22	2022/23	Mid and West Wales Fire and Rescue Service	Letter of Fire Safety Failures Blue Block, Bronglais General Hospital, Caradoc Road, Aberystwyth SY23 1ER	Open	Admin - General/00329500_008	High	R8. The automatic fire alarm system does not meet the current standard. The system is to be upgraded to meet a category L1 system., As specified in the British standard: Part 1 - "Fire Detection and Alarm Systems in Buildings", or the equivalent European Standard.	Sep-22	<del>Sep 22</del> N/K	Red	02/11/2022- The UHB is currently bidding for substantial funding as part outcome of this will give clarity on Fire Safety investments for the next 2 of this bidding process is by the end of December 2022.
Admin - General/0 0329500	Jun-22	2022/23	Mid and West Wales Fire and Rescue Service	Letter of Fire Safety Failures Blue Block, Bronglais General Hospital, Caradoc Road, Aberystwyth SY23 1ER	Open	Admin - General/00329500_009	High	<ul> <li>R9. Records must be kept of events, tests, or maintenance of the following equipment / installations. Records must be made available to an inspector during an audit:</li> <li>■Dampers</li> <li>Boller shutter doors</li> <li>It is recommended the records are kept in a logbook</li> </ul>	Sep-22	<del>Sep 22</del> Nov-22	Red	02/11/2022- All dampers have recently been tested for 2022-23 and remo

2027. Phase 1 will be completed in advance of this (letters states January 2025)- further
2027. Phase 1 will be completed in advance of this (letters states January 2025)- further t
2027. Phase 1 will be completed in advance of this (letters states January 2025)- further
2027. Phase 1 will be completed in advance of this (letters states January 2025)- further
.d.
part of the Estates Funding Advisor Board (EFAB) programme established by WG. The ext 2 years. The closing date for these bids is the 07/11/2022 and the expected outcome
remedial costs are being produced. Revised completion date of November 2022

		Fire Safety Gov licy - Self Asses					
Ref	Aspect/Objective	Compliance Status Y/N/C (C= further confirmation needed	Action Owner	Review Date	Risk Score RAG (HML)	Completion Status RAG	Comments
B Requirements	Statutory Duties Understood	Y	N/A				
	HB to Minimise risk HB commitment to fire safety	Y Y	N/A N/A				
	HB to set out responsibilities HB to outline arrangements throughout HB	Y	N/A N/A				
	Policy scope to all staff	Y Y	N/A N/A				
	HB implement strong culture for fire safety HB nominated BL director for fire	Y	N/A N/A				
	HB has appointed FSM to take the lead	Y	N/A				
	HB has appointed FSA's for advisors/training activities HB has nominated responsible persons and clear instructions / expectations	Y Y	N/A N/A				
	HB has all FRA's for its complete portfolio	Y	N/A				
	HB has suitable sufficient means for raising alarm in case of fire	Y	N/A				
	HB has suitable and sufficient evacuation procedures in place for all areas, at all times HB premises are occupied without reliance on external services.	Y	RJ				Review HB Fire Policy - acute/community/satellite/gp surge will have evacuation plans in place
	HB has appropriate fire safety training for all members of staff - considering risk.	Y	N/A				
	HB has identification of fire hazards and risks associated with its estate. HB has provision of appropriately funded prioritised action plans to address fire safety	Y	N/A				
	risks HB has reporting and monitoring for unwanted fire signals.	Y	N/A N/A				
		T					
	HB has developed partnership initiatives with other bodies and agencies in fire safety	Y	N/A N/A				
	HB to ensure that those tasked with management of fire discharge responsibilities diligently.	v	N/A				
	HB to have clear defined management structure for the delivery control and monitoring of	F					
	fire safety HB to have a programme in place to review fire safety risks.	ү Ү	N/A N/A				
	HB to have developed action plans to control and mitigate risk that comply with legislation.	Y	N/A				
		v					
	HB to have disseminated fire emergency action plans for each department and building. HB to have a programme of appropriate fire safety training.	Y Y	RJ N/A				
	HB to have implemented monitoring and reporting mechanisms go ensure good levels of compliance.	v	N/A				
	HB's CEO is made aware of the accountability as defined in Article 11 RRO - all persons						
	who have control must ensure arrangements are in place for planning and control and monitoring fire safety.	Y	N/A				
	HB CEO to ensure that adequate resources are in place to meet statutory requirements.	Y	N/A				
	HB CEO to nominate appropriate executive lead for fire safety This person is known as the DP.	v	N/A				
	HB's DP to report to board on fire safety issues proposing programmes of work relating to	Ŷ					
	fire safety as part of the annual operational business plan. HB's DP to be responsible for submitting HB's annual fire audit to NWSSP-SES	Y Y	N/A N/A				
	HB's DP to ensure that the HB has implemented effective organisational wide fire safety groups and sub groups.	v	N/A				
	HB's DP to ensure that the board are made aware of the levels of assurance for fire safety	Ŷ					
	within the organisation. HB's DoF to ensure adequate resources and expertise is available to formulate a fire	Y	N/A				
	management structure HB's DoF also permitted following DPF to submit online Audit to NWSSP-SES.	Y	N/A N/A				
		Ŷ					
	HB's DoF also permitted to annually prepare status of compliance report for the DPF.	Y	N/A				
	HB's HoO to ensure adequate resources are available in supporting and maintaining HB's fire infrastructure and all fire safety matters are communicated regularly to the DoF.	v	N/A				
ast & West Operations Managers	HB's E&W OM's to ensure day to day coordination of their team at the acute sites.	Y	N/A				
	HB's E&W OM's to ensure sufficient resources in operational maintenance function to						
	carry out maintenance on fire safety infrastructure on planned maintenance. HB's E&W OM's to ensure that they will undertake periodic performance reviews on	Y	N/A				
	maintenance and inform the HoO and HFSM of any concerns or risks of non compliance. HB's E&W OM's will be required to provide accurate information for fire safety audit	Y	SD				
	submission.	Y	N/A				
	HB's E&W ASOM's responsible for day to day management of sites under their control.	Υ	N/A				
	ASOM's also responsible for coordinating the activities of all relevant maintenance staff to						
ssistant Site Ops Managers	ensure that appropriate maintenance arrangements are in place for fire safety They must therefore liaise very closely with support staff, such as Operational Support	Y	N/A				
	Officers/Site Works Supervisors/Assistant Building Manager (GGH Only) and any competent person or operational maintenance operative who is involved in any fire related maintenance activity	Y	N/A				
	<ul> <li>Fire Detection and Alarm systems, including graphical user interfaces, are regularly serviced, maintained and tested in accordance with the relevant British Standard and</li> </ul>						
	results recorded accordingly.  Information relating to the fire alarm infrastructure is accurate, including making	Y	N/A				
	<ul> <li>Information relating to the me and information and the second exclusion interfaces/drawings are regularly updated.</li> <li>Ensure that cause and effect systems are appropriate and receive regular</li> </ul>	Y	SD				
	testing/modifications/improvements.	Y	SD				
	Ensure that the fire alarm zones are correct and clearly displayed.     Ensure regular testing of emergency lighting systems.	Y Y	N/A N/A				
	Ensure regular testing of lightning protection systems.	Y	N/A				
	Ensure regular testing of fire dampers and duct work systems.     Ensure that permits are correctly completed	Y Y	N/A N/A				
	That any necessary contracts are in place with external providers (Fire Extinguished	r v					
	Maintenance/Suppression Systems etc.) Liaise closely with the Fire Safety Manager and Fire Safety Advisers and report any known		N/A				
	defects or concerns of non-compliance and any subsequent Statutory Capital Investments that may be required.	Y	N/A				
8 FSM responsibilities	Have a detailed level of awareness of all fire safety features and their purpose.	Υ	N/A				
	Reporting non-compliance with legislation, policies and procedures to the DPF	Y	N/A				
	Regularly arrange, coordinate and chair the HDUHB's Estates Departmental Fire     Control Topon Machinese						
	Safety Team Meetings.           • Develop regular compliance status reports for respective line managers.	т Ү	N/A N/A				
	Control statutory capital funding to address non-compliance in relation to fire safety.	Y	N/A				
	Fully recognise the fire safety risks particular to the HDUHB.	Y	N/A				
	<ul> <li>Fully investigate incidents of fire and report findings as necessary.</li> <li>Accurately record non-compliance aspects of fire safety on the Estates Corporate</li> </ul>	2	N/A				
	Risk Register.	Y	N/A				
	<ul> <li>Review the effectiveness of the fire safety team and its subsequent workload, make necessary work plan changes to accommodate certain activities.</li> </ul>	Y	N/A				
	<ul> <li>Support and address requirements for disabled staff and patients (related to fire procedures).</li> </ul>	Y	N/A				
	Ensure the HDUHB continues to operate effective fire safety groups (FSG's) capturing acute, community and Mental Health aspects of fire safety.	, Y	N/A				
	Ensure the HDUHB complies with all fire safety legislation and guidance where	· ·					
	necessary.     Ensure the HDUHB has an effective fire safety policy and subsequent fire safety	<u> ү</u>	N/A				
	procedures.     Ensure that Fire Risk Assessments are completed and that risk mitigation measures	Y	N/A				
	ended that the source of the complete and that the integration includes and the source of the s	Y	N/A				
	Ensure that an new schemes and capital developments comply with the	1	1	i i	1		

	<ul> <li>Ensure that there is continued monitoring of HDUHB's fire safety management system, including the development of long term strategic investment planning for fire</li> </ul>		a) /a		
	safety.  Develop the HDUHB's fire safety strategy and site fire procedures.  (1)	Y Y	N/A N/A		
	Develop an effective training programme for HDUHB staff, see Appendix 'A' (Training needs analysis).	Y	N/A		
	<ul> <li>Liaise with property landlords, specifically where HDUHB staff utilise non HDUHB premises to confirm suitable fire safety controls are in place.</li> </ul>	Y	N/A		
	Reporting of fire incidents in accordance with current practice.     Monitoring and mitigating unwanted fire incidents.	Y	N/A N/A		
	Liaising with enforcing authorities.     Liaising with other key stakeholder departments and managers.	Y Y	N/A N/A		
	<ul> <li>Liaising with operational maintenance management to ensure that appropriate monitoring, inspection and maintenance of fire safety systems is in place.</li> </ul>				
	Develop and maintain effective relationships with external bodies in relation to fire	Y	N/A		
	safety related matters.	Y	N/A N/A		
FSA's responsibilities	<ul> <li>Providing expert advice on the application and interpretation of fire legislation and fire safety guidance, including Firecode.</li> </ul>	Y	N/A N/A		
	<ul> <li>Advising on the content of HDUHB's fire safety policy.</li> <li>Assisting with the development of HDUHB's fire precautions systems and fire safety procedures.</li> </ul>	Y V	N/A		
	Working closely with Maintenance Representatives and Fire Safety Manager.	Y	N/A		
_	<ul> <li>Attending Fire Safety Group meetings for the areas that fall under their responsibility.</li> </ul>	Y	N/A		
	Maintaining site specific fire management plans and manuals.	Y	N/A		
	<ul> <li>Assisting with the development of a suitable fire training programme, including delivery of training and recording staff attendance to support the Fire Safety Manager.</li> </ul>	Y	N/A		
	Liaising with the enforcing authorities on technical issues.     Liaising with managers and staff on fire safety issues.	Y	N/A N/A		
_	<ul> <li>Liaising with the Authorising Engineer (Fire) at NHS Welsh Shared Services Partnership – Specialist Estate Services (NWSSP - SES).</li> </ul>	Y	N/A		
	<ul> <li>Conducting and reviewing suitable and sufficient fire risk assessments for all premises within their area of responsibility and agreeing action planning with the</li> </ul>				
	respective managers. • Carrying out the annual fire audit for their respective areas of responsibility and	Y	N/A		
	agreeing action planning with the respective managers. Ensuring that fire risk assessments are undertaken and reviewed within agreed	Y	N/A		
	timescales and that they are updated to reflect investment, infrastructure changes or change in circumstances.	Y	N/A		
	<ul> <li>Assisting in identifying annual estate capital programmes to meet and maintain fire compliance requirements</li> </ul>	Y	N/A		
Fire Safety Premises Management Responsibilities	each premises owned or occupied by HDUHB a premises manager will be nominated in writing to champion all necessary fire safety issues within that <b>premises</b>	Y	N/A		
Departmental Managers Responsibilities	<ul> <li>Appropriate levels of management are always available to ensure decisions can be made regardless of the time of day.</li> </ul>	Y	N/A		
	<ul> <li>Effective fire safety management arrangements are encouraged throughout their department.</li> </ul>	Y	N/A		
	<ul> <li>Staff have received the appropriate level of fire safety training commensurate to their role and the risks that they face.</li> </ul>	Y	N/A		
	<ul> <li>They nominate a fire safety warden and if necessary, deputy wardens to be the eyes and ears for the department. See section 3.12 for further info.</li> </ul>	Y	N/A		Lists and training dates agreed
	<ul> <li>They have effective communication mechanisms in place to cascade fire safety information throughout the department to all staff including line managers/supervisors.</li> </ul>		a) (a		
	Actions, which are within their direct control, that are identified on the Fire Risk	Y	N/A		improved when Boris system is
	Assessment, are dealt with in a timescales stipulated. If this is not possible then the action should be escalated to the Fire Safety team	Y	N/A		implemented review efficiency by July 22
	<ul> <li>All relevant shortcomings are communicated to the Fire Safety Manager.</li> <li>All staff working within their designated area of control are aware of the emergency</li> </ul>	Y	N/A		
	evacuation procedures for the department or area they are working in.	Y	Dept Managers		form part of training
	<ul> <li>They regularly monitor the fire safety training performance within their department to ensure that all staff attend training as per the TNA, including those employed from</li> </ul>				as part of senior managers instructions now given by AC following Ops board
	agencies or bank staff that are required at short notice.  They regularly communicate fire safety issues during meetings or team briefs to all	Y	Dept Managers		meetings.
	staff, providing suitable means by which staff can raise or communicate concerns to line managers, which can be reported to the Fire Safety Team.				
		Y	Dept Managers		form part of training
	All patient areas have mechanisms in place to ensure adequate staff to be available at all times to provide assistance with patient evacuation in a fire emergency	Y	Dept Managers		form part of training
	implementing fire safety wardens within departments across the organisation as detailed				We have implemented FSW's but a further review on numbers across the
Fire Safety Wardens	in paragraph <b>7.29 HTM 05 – 01 Managing healthcare fire safety</b> <ul> <li>Act as the eyes and ears for the department in relation to fire safety matters.</li> </ul>	Y	N/A		HB is needed.
	Monitor fire safety issues within the department as identified by their training.	Y	N/A		
	Regularly attend the warden refresher training when required.	Y Y	N/A N/A		
	<ul> <li>Ensure that arrangements are in place for effective day-to-day monitoring to support this Fire Safety Policy.</li> </ul>	Y	N/A		
	<ul> <li>Maintain a log book of warden checks and make a note of issues or concerns that have been identified for cascading/reporting. Standard templates are available.</li> </ul>	Y	N/A		
	If required, support the fire response team during a fire safety incident/emergency The HDUHB must ensure it implements the appropriate mechanisms so that it can	Y	N/A		
Fire Response Team	respond promptly and efficiently to a fire alarm activation or fire incident within its premise	Y	N/A		
Switchboard	The switchboard team have an integral part to play in the response to fire signals	Y	N/A		
Duties & Responsibilities for all Staff	It is essential that HDUHB promotes a strong safety culture throughout the organisation that supports and promotes fire safety. All staff have a responsibility for their own safety	Y	N/A		
	and the safety of others as detailed in the Health and safety at work etc. Act 1974. HDUHB expect all staff to:				
	<ul> <li>To participate in fire training in accordance with their own training needs, this must be discussed with the line manager to ascertain which specific level of training is required.</li> </ul>	Y	N/A		
	To know what to do in the event of a fire or on hearing the fire alarm.     To know the location of fire alarm points and fireficibling equipment	Y Y	N/A		
	To know the location of fire alarm points and firefighting equipment.     To know how to use the fire extinguishers and their uses on different fires.     To the detail the state of	r Y	N/A N/A		
	<ul> <li>To make certain that they are familiar with all means of safe escape in the event of fire.</li> </ul>	Y	N/A		
	<ul> <li>To minimise potential of fire by ensuring good housekeeping.</li> </ul>		N/A		Walkabouts are continually happening
	To ensure that any equipment used in in safe working condition and is used	Y			on the acute sites to embed this issue.
	appropriately and safely and in accordance with manufacturer's guidelines to avoid any unnecessary risks.	Y	N/A		
	<ul> <li>To ensure that no unauthorised electrical items are used, operated or brought into any HDUHB premises unless specifically agreed with the Fire Safety Team (FST). All</li> </ul>				
	electrical equipment must be kept in good working condition and appropriately PAT tested (Portable Appliance Testing) OR, if classified as a medical device, must be electrical				
	safety tested in accordance with MHRA DB2006(05) Chapter 4.4 and IEC – 60601-01 prior to being taken back into service.	Y	All staff		forms part of electrical safety global e- mail
	To report any concerns or issues to line managers. expertise and advice will be sought from NWSSP-SES - NHS Wales Shared Services	Y	N/A		
The Authorising Engineer (Fire)	Partnership – Specialist Estates Services. HDUHB will only use Approved Competent Persons to undertake installation and/or	Y	N/A		
The Competent Person (Fire)	maintenance of all fire-related services The HDUHB will ensure that an organisational wide overarching Fire Safety Group (FSG) is	Y	N/A		
Fire Safety Groups					•
Fire Cafety Cub C	established Due to the scale of the organisation the HDUHB will also implement a variety of fire safety who resume (FSC) also known as forder around.	Y	N/A		
Fire Safety Sub Groups		Y Y	N/A N/A		

	These plans will be displayed where required and will also be specifically documented					
	with the individual fire safety management plans and tested periodically. The HDUHB will devise a rolling programme for periodically undertaking formal	Y	RJ			
	evacuation testing to ensure that at least one high dependency area and one in-patient					
	area (or similar) is tested annually for an agreed premises. The programme must be facilitated, and arranged through the respective FSSG. All staff	Y	N/A			
	must be made fully aware of their individual evacuation procedures and what to do in the					
	event of an emergency Evidence and subsequent outcomes of evacuation exercises must be discussed and	Y	N/A			
	retained by both FSA and departmental managers. suitable provisions of equipment must be made available along with the appropriate	Y	N/A			
	number of staff trained at all times to operate them.	Y	N/A			
	It is essential that where there are specific requirements for patient evacuation, such as plus sized (Bariatric) patients, this must be clearly identified on the patients handling					
	assessment form, completed by a qualified clinician in line with manual handling procedures/policy	v	N/A			
	The FSA and Manual Handling Advisors must be made fully aware (by the bed manager or ward manager) of the outcome of this assessment to ensure that the risks associated with					
	the transfer of plus sized patients have been fully considered, articulated and mitigated by					
	HDUHB. This may on occasions require a specific fire evacuation procedure to be developed by the FSA's.	Y	N/A			
		-				
Major Incidents	departments must be able to demonstrate that suitable emergency plans are in place to deal with situations	v	RJ and PE			BCP's and RA's have been developed and action cards are in place.
		T	KJ and PE			
Fire Risk Assessments	Only designated members of the FST will be permitted to undertake FRA's for HDUHB All fire risk assessments are reviewed at either a predetermined date specified within the	Y	N/A			
	fire risk assessment or when circumstances within the area change	Y	N/A			
	The significant findings of the Fire risk assessments must be recorded and communicated to subsequent managers for action planning.	v	N/A			improved when Boris system is implemented
Ourseriesticand Disk Desfiling and Disk	Departmental managers, must be made fully aware of any changes within their area of	1	N/A			Review - suggest global instruction for
Organisational Risk Profiling and Risk Management	control. If staff require any advice or wish to discuss changes, they must contact the fire		N1 / A			this to make staff aware. Forms part of
	safety team directly A risk assessment will determine if visual alarms are to be provided in public areas to	У	N/A			management training too.
	assist in warning those occupants with hearing difficulties. Vibrating pagers triggered by the fire alarm system can also be issued to staff with hearing difficulties. This should					
Equality Act 2010	be discussed with the fire safety advisors.	Y	N/A			
	Evacuation - In all patient areas evacuation will be staff-assisted for both patients and disabled visitors alike utilising the appropriate evacuation aids as necessary.					
	HDUHB also has procedures for developing bespoke Personal Emergency Evacuation	Y	N/A			
	Plans (PEEPS) for all disabled employees. Where Building Regulations apply to these schemes, the fire strategy will form part of the	Y	N/A			
Building Regulations	supporting information for the Building Regulation submission.	Y	N/A			
	Extra vigilance and control must be adopted by the HDUHB to reduce the potential for					
Arson	Arson to occur. It is essential that departmental managers actively take control of their areas and report any specific concerns to the Fire Safety Team	Y	N/A			Forms part of training at L2 and L5
	It is imperative that a suitable and sufficient risk assessment be carried out by staff to					
	control the risks, where required. If there is any doubt or concerns, staff must contact the					We have discussed this with the health and safety team and this wil be included
(DSEAR)	Fire Safety Team and/or Health and Safety Managers for further advice and guidance.	Y	PE			in the Dec review of the fire policy.
	HDUHB must ensure that it implements appropriate controls for contractor access for all its premises. The HDUHB has a Control of Contractors policy and any contractor who is					
City Control and Control to a	appointed by the HDUHB must comply with the policy at all times they are on HDUHB		N1 / A			New procedures in place - review of this
Site Control and Contractors	property Records of fires, false alarms and unwanted fire signals are recorded locally by the FSM	Ŷ	N/A			planned for mid 2022.
Unwanted Fire Signals	and reported to NWSSP-SES annually. The FST must analyse statistics regularly with respective managers to ensure there is	Y	N/A			
	ongoing commitment and agreed solutions in which to reduce them. Refer to WHTM 05- 03 part H for further information relating to reducing false alarms and unwanted fire					
	signals	Y	N/A			
	It is essential that HDUHB has a workforce that is suitably informed, instructed and					TNA in place - Global e-mails are needed
Fire safety training	trained and that they are provided with the necessary learning to support the organisation's fire safety management system	Y	N/A			to cascade this message to all staff.
Fire Safety Training Programme	A detailed Fire Safety Training Programme has been prepared by the Fire Safety Team, which considers the needs of the entire organisation	Y	N/A			
	Managers who are specifically responsible for staff must ensure that each member of staff					
	within their control is assigned to the correct training programme and encourage the need for training	Y	N/A			
	The Fire Safety Training Programme, which is periodically reviewed, broadly identifies the following training: Refer to appendix A in the fire safety policy for a detailed analysis on all					
	training	Y	N/A			
	All new staff starters must complete the online e-learning fire safety training module as					
Fire Safety Awareness E-Learning	part of their induction process. All staff regardless of their role should receive a local induction by line management immediately on commencement of work in their workplace	v	N/A			
General Fire Safety Training-Level 1						
and Level 2 Level 3 Advanced Specific Training		Y Y	N/A N/A			As part of TNA As part of TNA
Level 4 Fire Safety Warden Training		Y	N/A			As part of TNA
Level 5 Managers Training	Annual fire safety audits are conducted in accordance with WHC (04)010 using the	Y	N/A			As part of TNA
Fire Safety Audit	intranet based Fire Audit Information System facilitated by NWSSP-SES on behalf of the Welsh Government	Y	N/A			
		-				Other related policies are available that
Policies	Refer to other policies	Y	N/A			are listed in the Fire Policy. Smoke free group established and
	For further information, please refer to HDI IMP's Smalls Free Deline					measures have been implemented to
Smalla Eran Dallari	For further information, please refer to HDUHB's Smoke Free Policy	v	NI / A			consider this. Further meetings on this
Smoke Free Policy		1	N/A			planned for 2022 with PHW. We have raised this with MH leads and a
Smoking in Mental Health Areas						revised statement included in the Dec
	How is this being controlled by ward managers	Y	ward managers			policy review.
Car Parking/Roads	The designated fire roads on all HDUHB's premises must be adequately maintained, they must be clear of obstruction at all times to allow for emergency vehicle attendance	Y	TRANSPORT TEAM			
Waste Management	The collection, storage and disposal of waste will be undertaken on a regular basis in	v				Dresedures in store
	accordance with the HDUHB's waste policy and procedures Any new or replacement furniture and textiles should be requisitioned through the	T	N/A			Procedures in place
	Procurement Department who must ensure that they comply with the detailed guidance					
Furniture and Textiles	contained Firecode WHTM 05-03 Operational Provisions Part C – Textiles and Furniture.	Y	N/A			As part of the HB's policy
SCHEDULE OF premises SITE MANAGERS	The HDUHB has a nominated premises manager for each individual site, who will be					
	expected to champion all fire safety issues throughout their areas of control.	Y	RJ			
Procedures for Reporting Fires (Wales)	More serious outbreaks such as fires involving death, injury, large scale evacuation or	v	NI / A			
-	damage on a large scale are to be reported immediately to the Welsh Government	1	N/A	1	1	4